



CX-Shake Shack (Oak Lawn, IL)

CheckList Information

Name : Rough-In Commissioning Readiness Requirements **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

Wall Rough-In inspection date

Plumbing	06/08/2021
Electrical	06/08/2021

Above Ceiling Rough-In Inspection Date

Plumbing	06/08/2021
Electrical	06/08/2021
Fire sprinkler	06/08/2021
Mechanical HVAC	06/08/2021
Mechanical Grease Duct	06/08/2021

Fire sprinkler

Distribution piping installed with all associated isolation, safety valves and sensors

Domestic Plumbing

All Distribution piping installed with associated valving and temperature control devices

Water heaters, expansion tanks, recirculation pumps installed

Air Pressure leak test date scheduled

Electrical

Main Panels, raceways, conduit and supports and junctions complete

Mechanical

Roof top units, exhaust fans, MUA fans and refrigeration units set on roof

Distribution Duct and supports completed

Grease hood hung in place

Grease hood grease duct complete