



CX-Shake Shack (Oak Lawn, IL)

CheckList Information

Name : Rough-In Commissioning Readiness Requirements **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

Wall Rough-In inspection date	06/08/2021
Above Ceiling Rough-In Inspection Date	06/08/2021
Fire sprinkler	
Distribution piping installed with all associated isolation, safety valves and sensors	
Pressure test leak test date scheduled	
Domestic Plumbing	
All Distribution piping installed	
Valving and temperature control devices installed	
Water heaters, expansion tanks, recirculation pumps installed	
Hydro-Static Pressure leak test date scheduled	
Electrical	
Main Panels, raceways, conduit and supports and junctions complete	
Mechanical	
Roof top units, exhaust fans, MUA fans and refrigeration units set on roof	
Distribution Duct and supports completed	
Grease hood hung in place	
Grease hood grease duct complete	
Grease hood supply duct complete	

