



## Shake Shack (Oak Lawn, IL) - Commissioning

### CheckList Information

<b>Name :</b>	Pre-Cx Fan Coils (FCU)	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

#### FAN COIL IDENTIFICATION, ORIENTATION & LOCATION

Identify and ensure the FCU tag information and size is correct

Ensure proper location of unit

Ensure orientation of FCU is per plan

#### FCU - CEILING INSTALLATION DETAILS

Ensure Packing in the blower compartment has been removed

With disconnect switch "off" inspect all moving parts to ensure they are unobstructed

Ensure FCU does not load weight on the ceiling grid and that the grid is properly framed around the base of the FCU

Ensure FCU is properly supported by structure, secured and level

#### FCU ACCESSORIES

Power connected & disconnect installed

Validate OA duct and damper are properly installed

Thermostat/sensor, humidity sensor and occupied control wires wired to terminals

Condensate drain installed per specification

Float Switch installed and located properly. With Power on, float switch de-energizes FCU when activated

#### OPERATION

Startup complete

TAB complete

Thermostat programmed