



Shake Shack (Oak Lawn, IL) - Commissioning

CheckList Information

Name : Pre-Cx Unit Heaters (UH) **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

UNIT HEATER IDENTIFICATION, ORIENTATION & LOCATION

Identify and ensure the UH tag information and size is correct

Ensure proper location of unit

Ensure orientation is per plan

UH INSTALLATION DETAILS

Ensure Packing has been removed

With disconnect switch "off" inspect the unit for any damage or loose fittings

Ensure unit is hung level and properly supported by structure

Gas line connected per specification (size, painting, supports, shut-off valves, traps)

Power connected & disconnect installed

OPERATION

Thermostat & occupied time clock control wires complete

Start-up complete