



Comfort. Under control.

05-09 Shake Shack #1352 (Chesterfield, MO) COMMISSIONING

CheckList Information

Name :	TECH - IAQ PKG INSTALL	Status :	NotSubmitted
Assigned Organization :	MULTIPLE	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RTU Information

RTU# / Area Served

Model # of Unit

S/N of Unit

INDOOR AIR QUALITY - PHI TECHNOLOGY SYSTEM

PHI System(s) installed (Quantity, Model#)

PHI System(s) Serial #

Date installed

Package PHI Needs to be installed post coil in the blower housing - confirm completed:

Power source to unit(s)

Confirm that they are wired so that unit will remain powered regardless of blower operation (i.e., they should never shut off unless service disconnect is turned off).

If wires are exposed to the UV light, is the wiring properly protected? (i.e., split loom or UV resistant wires/conductors)

NT sticker put inside the RTU with information filled out?

Additional comments:

Final Commissioning and documentation

Measure Voltage reading to PHI units

PHI unit(s) operational? Verified via indicate light or sight glass? (if can safely verify - if not put N/A)

Warning sticker installed on door to blower to warn service personell?

Recommended date of PHI Cell to be replaced (2 years after install date)

Final warranty online document filled out & all pictures recorded (National TAB to complete)

Pictures (Take following pictures below)

Picture of the Package PHI Installed?

Picture of the Package PHI on (if safely accessible)?

Picture of where the wires are landed at the transformer or inside the RTU?

Picture of clamp meter showing correct voltage?

Picture of clamp meter showing correct amperage?