



## 07-14-25 CHIPOTLE #5446 CHARDON, OH

### CheckList Information

**Name :** NA PLAN REVIEW                      **Status :** Not Completed  
**Assigned Organization :** National TAB                      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 06/30/2025 - Tara Metcalf - National TAB

### CheckList Item Details

Processor Name:

**Comment:**

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set: Yes

**Comment:**

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton Yes

**Comment:**

RTU1 DESIGN CFM 3800/ 10 TONNAGE = 380 CFM PER TON RTU2 DESIGN CFM 4400/ 12.5 TONNAGE = 352 CFM PER TON

Air device totals equal the scheduled airflow of equipment Yes

**Comment:**

RTU1 DIFFUSER DESIGN TOTALS

All air devices have an airflow specified Yes

**Comment:**

Less than 25% ratio of OA to SA for all RTU's/AHU's Yes

**Comment:**

RTU1 OA% = 13.2% RTU2 OA% = 22.7%

Net space airflow is between 0 to 500 CFM positive Yes

**Comment:**

NET SPACE AIRFLOW = 100

Scheduled Hood airflow match scheduled EF and MAU airflows

Yes

**Comment:**

Address correct?

Yes

**Comment:**

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)

Yes

**Comment:**

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

**Comment:**

NA

Engineer is not required to witness and stamp smoke capture test?  
(Mecklenburg County, NC only)

No

**Comment:**

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

Yes

**Comment:**

Inspector is not required to witness hood readings? (Palm Beach County, FL)

No

**Comment:**