



03-31-25 CHIPOTLE #5592 ASHLAND, OR

CheckList Information

Name : 01: RTU’S/AHU’S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/13/2025 - Kyle Henry - National TAB

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power?

Comment:

All diffusers and grilles are installed and match design?

Comment:

Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)

Comment:

Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)

Comment:

Economizers are assembled and functional?

Comment:

DCV Max damper opening position is set to minimum?

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Comment:

Motors are all operating below the FLA rating?

Comment:

Are belts tight?

Comment:

If direct drive unit is the speed controller working?

Comment:

Is gas piping installed and valves turned on?

Comment:

Unit free of noticeable noise and vibration

Comment:

Final outside air damper position is marked with permanent marker?

Comment:
