



## 04-28-25 CHIPOTLE #48-5066 STEVENS POINT (STEVENS POINT, WI)

### CheckList Information

<b>Name :</b>	NA PLAN REVIEW	<b>Status :</b>	Completed
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		
<b>Created Date :</b>	04/01/2025 - Tara Metcalf - National TAB		
<b>Completed Date :</b>	04/01/2025 - Tara Metcalf - National TAB		

### CheckList Item Details

Processor Name:

**Comment:**

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set:	No
---	----

**Comment:**

PERMIT SET 5/3/24

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton	Yes
---	-----

**Comment:**

RTU1 TOTAL DESIGN CFM 3400 / 8.5 TONNAGE = 400 CFM PER TON RTU2 TOTAL DESIGN CFM 4000 / 10.0 TONNAGE = 400 CFM PER TON

Air device totals equal the scheduled airflow of equipment	Yes
--	-----

**Comment:**

All air devices have an airflow specified	Yes
---	-----

**Comment:**

Less than 25% ratio of OA to SA for all RTU's/AHU's	Yes
---	-----

**Comment:**

RTU1 OA% = 14.7% RTU2 OA% = 25.0%

Net space airflow is between 0 to 500 CFM positive	Yes
--	-----

**Comment:**

NET SPACE AIRFLOW = 100

Scheduled Hood airflow match scheduled EF and MAU airflows	Yes
--	-----

**Comment:**

Address correct?	Yes
------------------	-----

**Comment:**

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)	Yes
---	-----

**Comment:**

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)	
---	--

**Comment:**

NA

Engineer is not required to witness and stamp smoke capture test? (Mecklenburg County, NC only)	No
--	----

**Comment:**

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)	Yes
--	-----

**Comment:**

Inspector is not required to witness hood readings? (Palm Beach County, FL)	No
---	----

**Comment:**