



Comfort. Under control.

**CheckList Information**

Name : Status : NotSubmitted

Assigned Organization : National TAB Asset :

Requesting Organization : National TAB

**CheckList Item Details**

**MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)**

Certificate of Occupancy (C.O.) date: 7-25

Substantial completion / punch walk date: 8-2

Is the TAB report required for the city to issue the C.O.? NO

Permanent power is provided to the building? If not when is it scheduled

Fire final date: 7-25

Scheduled date for startups: 7-23

Opening date

Tentative TAB Date: 7-7

**BUILDING INFORMATION**

Does building have a roof hatch or a ladder for roof access? LADDER

Will there be ladders available on site to access ductwork above the ceiling? NO

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)**

Gas service is provided to the building YES

Doors and windows installed YES

Thermostats and sensors are 100% wired and functional

YES

All ceiling tiles are installed

YES

Kitchen equipment in place under the hood and able to be turned on

YES

Ductwork and diffusers are all installed?

YES

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?

NO

**Notes/Comments :**