



03-24-25 CHICK-FIL-A #01877 CORAL SPRINGS, FL (CORAL SPRINGS FSU) REINVEST

CheckList Information

Name :	NA Plan Review	Status :	Completed
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		
Created Date :	03/12/2025 - Tara Metcalf - National TAB		
Completed Date :	03/12/2025 - Tara Metcalf - National TAB		

CheckList Item Details

Processor Name:

Comment:

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set: Yes

Comment:

USED THE 2007 CONSTRUCTION DRAWINGS / CROSS-REFERENCED TO GRD DRAWINGS.

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton Yes

Comment:

RTU1 = 25 TON RTU2 = 10 TON RTU3= 12.5 TON RTU4=5.0 TON

Air device totals equal the scheduled airflow of equipment No

Comment:

RTU1 DESIGN 9500: UNIT 9900 RTU2 DESIGN 4000: UNIT 3655 RTU3 DESIGN 4500: UNIT 2550

All air devices have an airflow specified No

Comment:

Less than 25% ratio of OA to SA for all RTU's/AHU's

Comment:

Net space airflow is between 0 to 500 CFM positive

No

Comment:

RTU1= 2200 RTU2= 900 RTU3= 1000 RTU4= 400

Scheduled Hood airflow match scheduled EF and MAU airflows

Yes

Comment:

Address correct?

Yes

Comment:

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)

Yes

Comment:

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

Comment:

NA

Engineer is not required to witness and stamp smoke capture test?
(Mecklenburg County, NC only)

N/A

Comment:

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

Yes

Comment:

Inspector is not required to witness hood readings? (Palm Beach County, FL)

No

Comment: