



07-14-25 FREDDY'S DENTON, TX

CheckList Information

Name :	NA PLAN REVIEW	Status :	Not Completed
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		
Created Date :	07/10/2025 - Tara Metcalf - National TAB		

CheckList Item Details

Processor Name:

Comment:

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set:

Comment:

07.09.24

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton	Yes
---	-----

Comment:

Air device totals equal the scheduled airflow of equipment	No
--	----

Comment:

DOAS DESIGN CFM = 2300; DIFFUSER = 2840

All air devices have an airflow specified	Yes
---	-----

Comment:

Less than 25% ratio of OA to SA for all RTU's/AHU's	No
---	----

Comment:

RTU1 OA% = 19.6% RTU2 OA% = 100%

Net space airflow is between 0 to 500 CFM positive	No
--	----

Comment:

NET SPACE AIRFLOW = 831

Scheduled Hood airflow match scheduled EF and MAU airflows

Yes

Comment:

Address correct?

Yes

Comment:

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)

Yes

Comment:

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

Comment:Engineer is not required to witness and stamp smoke capture test?
(Mecklenburg County, NC only)

No

Comment:

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

Yes

Comment:

Inspector is not required to witness hood readings? (Palm Beach County, FL)

No

Comment: