



Comfort. Under control.

### 05-08-23 CULVERS - GRAIN VALLEY, MO

#### CheckList Information

**Name :** TAB READINESS **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

**MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)**

Certificate of Occupancy (C.O.) date:

Is the TAB report required for the city to issue the C.O.?

Permanent power is provided to the building? If not when is it scheduled

Fire final date:

Scheduled date for startups:

Opening date 06/05/2023

Tentative TAB Date: 05/08/23

#### **BUILDING INFORMATION**

Does building have a roof hatch or a ladder for roof access?

Will there be ladders available on site to access ductwork above the ceiling?

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)**

Gas service is provided to the building

Doors and windows installed

Thermostats and sensors are 100% wired and functional

All ceiling tiles are installed	IN PROGRESS
Kitchen equipment in place under the hood and able to be turned on	week of 05/01
Ductwork and diffusers are all installed?	IN PROGRESS
Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?	

**Notes/Comments :**

They are in process of finishing ductwork install now and getting ceiling installed. Conversation with Will 04/11-They are planning on installing kitchen equipment week of 5/1 and then for us to TAB 5/8. Site super is Adam 608-341-7418