



Comfort. Under control.



**CheckList Information**

**Name :** TAB READINESS **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**CheckList Item Details**

**MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)**

Certificate of Occupancy (C.O.) date: **City of Chicago does not issue a physical nor pdf copy. all final inspections are set for week of 2/19/24**

Is the TAB report required for the city to issue the C.O.? **yes. we have our HVAC contractor performing test and balance.**

Permanent power is provided to the building? If not when is it scheduled **Yes. complete**

Fire final date: **this location is not sprinkled nor does it carry a fire alarm system.**

Scheduled date for startups: **Week of 2/19/24**

Opening date **2/29/24**

Tentative TAB Date: **2/23/24**

**BUILDING INFORMATION**

Does building have a roof hatch or a ladder for roof access? **No.**

Will there be ladders available on site to access ductwork above the ceiling? **yes. for precaution please provide your own.**

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)**

Gas service is provided to the building **yes. complete**

Doors and windows installed **yes.**

Thermostats and sensors are 100% wired and functional **yes.**

All ceiling tiles are installed

no

Kitchen equipment in place under the hood and able to be turned on

install on of kitchen equipment on 2/8/24

Ductwork and diffusers are all installed?

yes

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?

we can schedule HVAC contractor to be on site when confirmation is received for T&B

**Notes/Comments :**