



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS	
SUBSTANTIAL COMPLETION DATE?	
ANTICIPATED DATE OF TURNOVER DATE?	09/30/2022
ANTICIPATED GRAND OPENING DATE?	10/11/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	UNKNOWN.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
IS THE GAS METER SET AND IS GAS TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	NO - AWAITING PLAN REVISION TO BE APPROVED FOR RELOCATED RISER LOCATION ISSUES BY CLIENT.ONCE PLANREVISION IS APPROVED, IT CAN BE INSPECTED, THEN RELEASED FOR GAS METER COMPANY TO SET.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS ANTICIPATED TO BE INSTALLED?	YES.
IS ALL HVAC DUCTWORK COMPLETED? IF NOT, WHEN IS IT ANTICIPATED TO BE COMPLETED?	YES.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.
ARE ALL DAMPERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.

ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TO BE COMPLETED BY EOW 9/26.

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATING TO BE INSTALLED BY?

NO - MOST TILES ARE INSTALLED. TO BE COMPLETED PRIOR TO TAB.

WHEN WILL COOKING EQUIP ARRIVE? WHEN IS IT ANICIPATED TO BE INSTALLED BY? WHEN ARE STARTUPS ANTICIPATED FOR?

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

8' LADDER.

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

NO - TO BE COMPLETED WK 9/26.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

Yes

Hood Systems

IS GREASE DUCT INSTALLED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

YES.

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TO BE COMPLETED BY EOW 9/26.

ARE EFS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TO BE COMPLETED BY EOW 9/26.

HAS MAU BEEN INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TO BE COMPLETED BY EOW 9/26.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NOT, WHEN IS THE FINAL SCHEDULED FOR?

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

Yes

MECHANICAL CONTRACTOR NAME, PHONE
NUMBER, AND EMAIL ADDRESS:

AIRE CLIMATE: MARK LONG 757-328-7481

Notes/Comments :

9/12: SENDING EMAIL TO TEAM @10AM TO CALL BACK/EMAIL BY 1PM EASTERN TIME ON WEDNESDAY (9/14)
WITH COMPLETED CHECKLIST.// 9/14: SPOKE WITH JORDAN. PERM POWER ISSUES. ADJ TO WK10/3 FOR
FOLLOW UPNW. 9/20: RECEIVED CHECKLIST. TAB WK 10/3.