



Comfort. Under control.

**CheckList Information**

**Name :** PREGRID SITE READINESS **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

**CheckList Item Details**

---

**PREGRID SITE READINESS**

SUBSTANTIAL COMPLETION DATE?	8/3/23
ANTICIPATED DATE OF TURNOVER DATE?	8/23/232
ANTICIPATED GRAND OPENING DATE?	9/6/23
IS GREASE DUCT INSTALLED? IF NOT, WHEN WILL IT BE COMPLETELY INSTALLED?	installed 80%
ARE HOODS INSTALLED? IF NOT, WHEN WILL IT BE COMPLETED INSTALLED?	not yet. shipping thursday. will be installed next week
IS ALL HVAC DUCTWORK INSTALLED? IF NOT, WHEN WILL IT BE COMPLETELY INSTALLED?	80% completed at this time
ARE EFS, MUA, AND RTUS INSTALLED ON THE ROOF? IF NOT, WHEN WILL THEY BE COMPLETELY INSTALLED?	no - arriving to site next week
IS CEILING GRID INSTALLED? IF NOT, WHEN WILL IT BE? (IDEALLY WE ARE ON SITE PRIOR TO THIS)	no - will be installed the day after you complete your inspection

**MECHANICAL CONTRACTOR**

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?	yes
MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL:	use my contact info please

**Notes/Comments :**

---