



Comfort. Under control.

09-05 PENN STATION - ST. LOUIS, MO (LAKE ST)

CheckList Information

Name : BUILDING READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	08/31/2022
ANTICIPATED DATE OF TURNOVER DATE?	08/31/2022
ANTICIPATED GRAND OPENING DATE?	09/09/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	NO.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
IS THE GAS METER SET AND IS GAS TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS ANTICIPATED TO BE INSTALLED?	YES.
IS ALL HVAC DUCTWORK COMPLETED? IF NOT, WHEN IS IT ANTICIPATED TO BE COMPLETED?	NO - TO BE COMPLETED ON 8/31.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	NO - TO BE COMPLETED ON 8/31.
ARE ALL DAMPERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	NO - TO BE COMPLETED ON 8/31.
ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? WHEN ARE STARTUPS ANTICIPATED FOR?	NO - TO BE COMPLETED ON 8/31.

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATING TO BE INSTALLED BY?

NO - TO BE COMPLETED ON 8/31.

WHEN WILL COOKING EQUIP ARRIVE? WHEN IS IT ANICIPATED TO BE INSTALLED BY? WHEN ARE STARTUPS ANTICIPATED FOR?

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

N/A.

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

YES.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

Yes

Hood Systems

IS GREASE DUCT INSTALLED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

YES.

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - TO BE COMPLETED ON 8/25.

ARE EFS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - TO BE COMPLETED ON 8/31.

HAS MAU BEEN INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

N/A - DOAS UNITS.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NOT, WHEN IS THE FINAL SCHEDULED FOR?

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

Yes

MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL ADDRESS:

MECHANICAL SERVICES INC: JEFF FOX 314-296-8926

