



### 05-05-25 CULVERS ROCKMART, GA

#### CheckList Information

**Name :** PLAN REVIEW                      **Status :** Not Completed  
**Assigned Organization :** National TAB                      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 04/24/2025 - Brianna Biggs - National TAB

#### CheckList Item Details

##### **Asset Requirements**

We have the latest set of construction drawings and are not working off the Bid or Permit Set:

##### **Comment:**

NO DATE PROVIDED ON DRAWINGS. DRAWINGS WERE SUPPLIED BY GC

Diffuser totals equal the scheduled airflow of each piece of equipment

##### **Comment:**

RTU2 DIFFUSER TOTALS=6585 UNIT DESIGNED @6800CFM

Scheduled Hood airflow match scheduled EF and MAU airflows

##### **Comment:**

YES

##### **Files to Upload**

A PDF summary is uploaded and matches the equipment/scope of the project

##### **Comment:**

YES

Balance schedule is uploaded?

##### **Comment:**

YES

Required account checklists are created

**Comment:**

YES

Mechanical drawings are uploaded

**Comment:**

YES

If job is a Revive, Pre-design, or Remodel. Check if we have an old report on sharepoint or the old FaciliBuild and upload to files section.

**Comment:**

NA

GRD Layout is uploaded

**Comment:**

YES

**Jurisdiction Requirements**

Is job in Orlando, FL metro area or Phoenix metro area? If yes, a smoke detector checklist needs to be created for each RTU or AHU

**Comment:**

NA

Is job in Broward County, FL? If so, is Broward County on the permit (Ask the GC)? If Broward County is on the permit, then we CANNOT perform the balance.

**Comment:**

NA