

Rookwood Pavilion

CheckList Information

Name :	Site Walk-Thru Installation Checklist	Status :	Submitted
Assigned Organization :	Air Solutions, Inc	Asset :	
Requesting Organization :	Air Solutions, Inc		

CheckList Item Details

BELOW IS AN INSTALLATION WALK-THRU CHECKLIST DONE TOWARDS THE END OF JOB. CLICK ON LINKS BELOW EACH ITEMS TO VIEW PICTURES IF VISUAL REQUIRED. THE CHECKLIST WILL EVOLVE & CHANGE AS THE FACILITY GROWS CLOSER TO COMPLETION. SEVERAL VERSIONS CAN BE SENT

DATE OF WALK-THRU	05/25/2021
-------------------	------------

Building Construction

Walls complete around hood system to allow for install of wall stainless & hoods.	NO
---	----

- [Open](#) HD_Wall.jpg

Is roof work complete if required (curb flashing complete)?	
---	--

Is drop or hard ceiling in?	No
-----------------------------	----

- [Open](#) Drop_Ceiling.jpg

Additional Building comments/requirements:	NA
--	----

Hood System

Hoods installed, level & what height hanging off floor (front leading edge)?	Hood hung @ 80"
--	-----------------

Wall Stainless Installed or on site to be installed?	Yes
--	-----

- [Open](#) Wall_SS_Panels.jpg

Filters installed or on site?	No
-------------------------------	----

Wrappers installed or on site to be installed?	No
--	----

Has remote pull station & gas valve been installed & connected to fire system? If wall mounted fire system, is it mounted to wall? is field piping done or need to be completed?	No
--	----

- [Open](#) Fire_System.jpg

Full end panels or quarter panels installed?	No
--	----

- [Open](#) End_Panels.jpg

Hood grease cups & light globes on site and installed?	Yes
Hood control panel mounted to wall mounted?	No
hood panels control & main power wired, temp sensors, room sensor, lights to hood, power to up to fan, building alarm if applicable, horn strobe if applicable, electric gas valve if applicable, HMI (Switch) Cat5 installed if applicable?	sheet rock needs to be installed
<ul style="list-style-type: none"> • Open Hood_Control_Panel.jpg 	
If Heated MUA & requires SF1/N1 wired to fan, is completed?	No
IF shunt trip required, is it tied into ST1/N1 or if using contactor used for cooking equipment wired into panel AR1/N1?	No
Fan communications (red twisted pair wire) from hood panel (p1a/p1b...) to fans wired? Is 18-5 GA thermostat wire from hood panel to DOAS system wired if applicable?	Still in Progress
Additional Hood requirements/comments:	Sheet rock needs to be completed on walls. electric rough in inspection completed. Exterior ductwork needs to be painted
Ductwork	
Exhaust Duct (CAS SS or Welded) Complete?	Yes
<ul style="list-style-type: none"> • Open Exhaust_Duct.jpg 	
If Fire wrap is required for grease duct, is it installed?	Installed
Are cleanout doors installed?	No
<ul style="list-style-type: none"> • Open Cleanout.jpg • Open Clean_out.jpg 	
Supply ductwork to hoods & fans completed	No
HVAC/DOAS Ductwork completed?	No
<ul style="list-style-type: none"> • Open DOAS.jpg • Open DOAS_Supply_Duct.jpg 	
Are All air devices in area installed?	No
Additional ductwork requirements/comments:	AHU needs set with supply duct installed
<ul style="list-style-type: none"> • Open AHU.jpg 	
Exhaust Fans	

Curbs mounted & fans installed	Yes
Hinge Kit & Fan Grease Cup installed	No
Electric does not impede the exhaust fan from being hinged back for cleaning	No
Vibration isolators installed on fans & set a proper tension if supplied?	Yes
Toilet Exhaust Fans	
Curb/Rails flashed into roof & fans installed	No
<ul style="list-style-type: none"> • Open Restroom_fan.jpg 	
Ductwork installed	No
<ul style="list-style-type: none"> • Open Tot-1st_floor.jpg • Open Basement.jpg 	
Exhaust Grills installed	No
Electrical wiring completed to unit (main power)	No
DOAS Systems	
Curb flashed in & system installed.	Yes
Field power wired (main power, cat5 to thermostat-HMI, 18-5 thermostat wire to control panel if required, smoke detector & alarm if required?)	No
Gas piping installed with proper shutoff & pressure regulator	No
Condensate Drain (PVC) installed	No
Fan(s) additional requirements/Comments:	Need to install fan discharge for KEF
<ul style="list-style-type: none"> • Open Fan_Discharge.jpg 	
General Completion dates (field verified)	
Building windows/Doors on & is closed up (sealed)	
Cooking equipment to be installed under hood?	
Final Drop Ceiling installed?	
Recommended TAB/Startup Date	
Recommended date for Fire System Final Test	
Turn over or Certificate of Occupancy Date	

