



Comfort. Under control.

05-08-23 CULVERS - COOPER CITY, FL

CheckList Information

Name : TAB READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Certificate of Occupancy (C.O.) date:	05/17/2023
Is the TAB report required for the city to issue the C.O.?	YES
Permanent power is provided to the building? If not when is it scheduled	No Need to pull secondary for power. Scheduled 4/27
Fire final date:	Dependent on Permanent gas
Scheduled date for startups:	Dependent on Permanent gas
Opening date	05/17/2023
Tentative TAB Date:	05/01/2023

BUILDING INFORMATION

Does building have a roof hatch or a ladder for roof access?	YES
Will there be ladders available on site to access ductwork above the ceiling?	YES

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building	No-still pending 4/18
Doors and windows installed	Yes
Thermostats and sensors are 100% wired and functional	No

All ceiling tiles are installed	Yes
Kitchen equipment in place under the hood and able to be turned on	Yes/dependent on power/gas
Ductwork and diffusers are all installed?	Yes
Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?	Yes

Notes/Comments :

Received checklist 04/04/2023: This Checklist is pending on the gas and power situation and subject to change received checklist 04/18/2023- Current delays due to storm that came through the area.