



09-01-25 NIKE #162 EL PASO TX RTU REPLACEMENT

CheckList Information

Name : RTU CHECKLISTS **Status :** Not Completed
Assigned Organization : MULTIPLE **Asset :**
Requesting Organization : National TAB
Created Date : 08/26/2025 - Trinity Dodds - National TAB

CheckList Item Details

RTU's/AHU's

Economizers are assembled and functional?

Comment:

Motors are all operating below the FLA rating?

Comment:

Are belts tight?

Comment:

If direct drive unit is the speed controller working.

Comment:

Is gas piping installed and valves turned on?

Comment:

Unit free of noticeable noise and vibration

Comment:

Units are labeled and installed on proper curb

Comment:

Unit ductwork properly installed / sealed on curb

Comment:

Pulleys are properly aligned

Comment:

Condensate lines and P-Traps installed correctly

Comment:

Disconnect Switch Installed

Comment:

Outside air dampers/Economizers installed and functioning

Comment:

Additional Comments or recommendations:

Comment:

Documentation

If issues, have NTAB team and Brinco Management been notified ?

Comment:

If any issues, have Facilibuild issues been created explaining in detail?

Comment:

Pictures

All Issues

Comment:

Each Piece of equipment

Comment:

Front of store

Comment:

Roof Top Layout

Comment:
