



Comfort. Under control.

### 10-24 CHIPOTLE # 43-4174 12TH & WASHINGTON, UT (OGDEN)

#### CheckList Information

**Name :** BUILDING READINESS **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

GENERAL READINESS	
SUBSTANTIAL COMPLETION DATE?	10/25/2022
ANTICIPATED DATE OF TURNOVER DATE?	11/01/2022
ANTICIPATED GRAND OPENING DATE?	11/08/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	YES - 10/25.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
IS THE GAS METER SET AND IS GAS TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	NO - TO BE SET PRIOR TO 10/24.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS ANTICIPATED TO BE INSTALLED?	YES.
IS ALL HVAC DUCTWORK COMPLETED? IF NOT, WHEN IS IT ANTICIPATED TO BE COMPLETED?	YES.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.
ARE ALL DAMPERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.

ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED. NOT YET STARTED - STARTUPS TO BE COMPLETED ON 10/21.

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATING TO BE INSTALLED BY?

NO - WEEK 10/17.

WHEN WILL COOKING EQUIP ARRIVE? WHEN IS IT ANTICIPATED TO BE INSTALLED BY? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - 10/14. STARTUPS TO BE COMPLETED ON 10/21.

## FINAL READINESS

### Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

YES.

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

N/A.

### HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

STARTUPS TO BE COMPLETED ON 10/21.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

STARTUPS TO BE COMPLETED ON 10/21.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

YES.

### Hood Systems

IS GREASE DUCT INSTALLED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

YES.

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED. WIRING TODAY 10/12. STARTUPS TO BE COMPLETED ON 10/21.

ARE EFS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TO BE COMPLETED ON 10/21.

HAS MAU BEEN INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TO BE COMPLETED ON 10/21.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NOT, WHEN IS THE FINAL SCHEDULED FOR?

NO - 10/6.

### Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

YES.

MECHANICAL CONTRACTOR NAME, PHONE  
NUMBER, AND EMAIL ADDRESS:

**Notes/Comments :**

10/5: RECEIVED CHECKLIST FROM JED. ADJ TENT TAB TO WK 10/24 PER JED. WILL FOLLOW UP NW.