

Mi Casa

CheckList Information

Name : Project Kickoff Checklist **Status :** NotSubmitted
Assigned Organization : Air Solutions, Inc **Asset :**
Requesting Organization : Air Solutions, Inc

CheckList Item Details

Site Walk Through & Coordination

Site meeting with installer/general contractor	10/20/2021
Marked curbs and hood locations	Yes
Coordinating on site shipping arrangements and path of hood install.	Yes
Verify gas valve size	NEED TO VERIFY GAS VALVE SIZE
Additional Comments	

Building Construction

Walls complete around hood system to allow for install of Hood(s) & any Wall Stainless (If applicable)	WALLS ARE NOT YET COMPLETE AROUND HOOD SYSTEM.
Additional Comments	

Milestone Dates

GC/Owner Recommended Date to Complete the Hood Installation	12/03/2021
Cooking equipment on site and installed under hood	12/07/2021
TAB/Startup Date	12/08/2021
Fire System Final Test	12/09/2021
Turn over or Certificate of Occupancy	12/13/2021