



Comfort. Under control.

10-10 CHIPOTLE #04-3419 WATSONVILLE, CA (WATSONVILLE)

CheckList Information

Name :	BUILDING READINESS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GENERAL READINESS	
SUBSTANTIAL COMPLETION DATE?	10/11/2022
ANTICIPATED DATE OF TURNOVER DATE?	10/20/2022
ANTICIPATED GRAND OPENING DATE?	10/20/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	YES - 10/19.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	NO - POWER IS ON TO THE BUILDING. LAST PANEL TO ARRIVE ON 10/4.
IS THE GAS METER SET AND IS GAS TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS ANTICIPATED TO BE INSTALLED?	YES.
IS ALL HVAC DUCTWORK COMPLETED? IF NOT, WHEN IS IT ANTICIPATED TO BE COMPLETED?	YES.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	NO - DIFFUSERS TO BE INSTALLED ON 10/6.
ARE ALL DAMPERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.

ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? WHEN ARE STARTUPS ANTICIPATED FOR? NO - INSALLED & WIRED. STARTUPS ANTICIPATED FOR 10/6.

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATING TO BE INSTALLED BY? YES.

WHEN WILL COOKING EQUIP ARRIVE? WHEN IS IT ANICIPATED TO BE INSTALLED BY? WHEN ARE STARTUPS ANTICIPATED FOR? NO - ARRIVE & BEGIN INSTALL ON 9/26. STARTUPS ANTICIPATED FOR 10/5.

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS? YES.

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)? 10'

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? YES.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? NO - 10/6.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING? YES.

Hood Systems

IS GREASE DUCT INSTALLED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? YES.

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR? YES.

ARE EFS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR? YES.

HAS MAU BEEN INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR? YES.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NOT, WHEN IS THE FINAL SCHEDULED FOR? NO - 10/19.

Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED? YES.

MECHANICAL CONTRACTOR NAME, PHONE
NUMBER, AND EMAIL ADDRESS:

ICM MECHANICAL: DWAYNE MERCER 916-871-
2814 ICM.MECHANICAL@SBCGLOBAL.NET

Notes/Comments :

9/28: RECEIVED CHECKLIST FROM TEAM. ADJ TENT TAB TO WK 10/17 DUE TO PERM POWER DATE. WILL FOLLOW UP NW.//PER PATRICK, APPROVED FOR WK 10/10.