



09-04-23 KROGER #011-420 - NEWNAN, GA (RTU REPLACEMENT)

CheckList Information

Name : BUILDING READINESS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

Building

ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED?

Comment

ALL LAYIN CEILING TILES ARE INSTALLED (Yes / No) IF NOT WHEN?

GAS HOOKED UP AND METER SET?

Comment

Comments:

BUILDING HAS PERMANENT POWER?

Comment

Comments:

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

Comment

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

ANTICIPATED DATE OF TCO OR CO (FINALS WITH BUILDING/FIRE INSPECTORS)?

Comment

Comments:

ANTICIPATED TURN OVER DATE TO CLIENT FOR TRAINING OR OCCUPANCY?

Comment

Comments:

General Comments:

HVAC Systems

ALL DIFFUSERS AND DAMPERS INSTALLED

Comment

Comments:

ALL RTU/AHU UNITS STARTED UP OR WILL BE COMPLETED

Comment

Comments:

WHEN WILL ALL THERMOSTATS AND SENSORS BE INSTALLED AND PROGRAMMED.

CONFIRM WITH GC/PM TO ENSURE MC CHECKS TO VERIFY ECONOMIZERS INSTALLED AND FUNCTIONING AND UNIT FILTERS ARE CLEAN

SISSOR LIFT AVAILABLE

Comment

FACILITY TECHNICIAN CONTACT INFO

MECHANICAL CONTRACTOR (CONTACT/CELL):

CONFIRMED MECHANICAL CONTRACTOR WILL BE ON SITE AS NEEDED

Comment

Comments:

Hood Systems

HOOD SYSTEMS COMPLETELY INSTALLED WITH DUCTWORK AND FANS SET ON CURBS

Comment

Comments:

CONFIRMED WHEN COOKING EQUIP WILL HAVE GAS & POWER AS REQUIRED?

Comment

Comments:

General Fans

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS
& PROPER ROTATION?

Comment

Comments:

ALL AIR DEVICES INSTALLED ASSOCIATED WITH
FAN?

Comment

Comments:

IF ANY GAS FIRED MAKE UP AIR SYSTEMS, IS GAS
HOOKED UP & VENTED/PURGED?

Comment

Comments:

Notes/Comments :