



**03-24-25 CHICK-FIL-A #05029 - HARRISBURG, PA (UNION DEPOSIT RD FSU) NEW STORE**

**CheckList Information**

<b>Name :</b>	NA Plan Review	<b>Status :</b>	Completed
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		
<b>Created Date :</b>	03/13/2025 - Tara Metcalf - National TAB		
<b>Completed Date :</b>	03/13/2025 - Tara Metcalf - National TAB		

**CheckList Item Details**

Processor Name:

**Comment:**

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set:	Yes
---	-----

**Comment:**

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton	Yes
---	-----

**Comment:**

RTU1 CFM = 8750 TON = 25 RTU2 CFM= 5250 TON = 15 RTU3 CFM= 5250 TON = 15 RTU4 CFM = 1800 TON = 5.5

Air device totals equal the scheduled airflow of equipment	No
--	----

**Comment:**

RTU'S ADD UP, BUT EF3\_ DESIGN=375 BUT UNIT= 300

All air devices have an airflow specified	Yes
---	-----

**Comment:**

Less than 25% ratio of OA to SA for all RTU's/AHU's	Yes
---	-----

**Comment:**

RTU 1- 1750 RTU 2= 1125 RTU 3= 1275 RTU 4 = 450

Net space airflow is between 0 to 500 CFM positive	Yes
--	-----

**Comment:**

910

Scheduled Hood airflow match scheduled EF and MAU airflows	Yes
--	-----

**Comment:**

Address correct?	Yes
------------------	-----

**Comment:**

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)	Yes
---	-----

**Comment:**

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)	
---	--

**Comment:**

NA

Engineer is not required to witness and stamp smoke capture test? (Mecklenburg County, NC only)	No
--	----

**Comment:**

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)	Yes
--	-----

**Comment:**

Inspector is not required to witness hood readings? (Palm Beach County, FL)	No
---	----

**Comment:**