



Comfort. Under control.

**CheckList Information**

**Name :** TAB READINESS (Minimum Requirements) **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

**CheckList Item Details**

**JOB INFORMATION**

TCO DATE **4/7/23**

TENATIVE TAB DATE: Based on the TCO date, and subject to items below being verified, the anticipated TAB date will be 5 working days before TCO or 3 days prior to Punch if the the TAB is required prior to the punch) **3/28/23**

Is the TAB Report Required for City to issue the C.O. **YES**

Is there a permanent ladder to the roof? **YES (STAIRS)**

Are there ladders on site and available to our TAB Tech to allow them access to all above ceiling branch dampers? **YES**

**MANDATORY REQUIREMENTS TO BE PUBLISHED TO THE SCHEDULE**

Electric Meter/Permanent Power is provided to the building. **IN PROGRESS**

If permanent power is not currently provided: Date the power/meter is scheduled to be installed **3/17/23 (TENTATIVE)**

If working on temporary power, are all RTU's & Hoods on the temporary power & been verified for proper voltage to all systems by the electrician **NOT WORKING ON TEMP POWER**

Hoods are 100% wired & fully functional (no alarms) **NOT YET, NEED TO ESTABLISH RESPONSIBILITY**

RTU's are 100% wired & fully functional (RTU's are on and operating) **NOT YET, WIRING IN PROGRESS**

All HVAC, Hoods, and General purpose fans are  
100% installed, all duct is complete

**WILL BE COMPLETE MONDAY 3/13/23**

**IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETE 3 WORKING DAYS PRIOR TO OUR ARRIVAL (THERE WILL BE A SCHEDULING CANCELLATION CHARGE IF CANCELLED AT THIS TIME**

RTU Economizers are installed and operating

**NOT APPLICABLE**

Thermostat's and sensors are 100% wired and functional for both occupied and unoccupied periods

**NO THERMOSTATS - SENSORS INSTALLED & WIRED - CENTRAL CONTROLLER TO BE PROGRAMMED WHEN POWER ESTABLISHED**

RTU and General Purpose fan diffusers have been 100% installed

**DIFFUSERS 100% BY NEXT WEEK**

RTU startup's are complete

**ESIMATED STARTUP DATE 3/22/23**

Hood Fire Suppression Test is scheduled to be completed prior to our arrival (list the date of the hood's fire suppression city test)

**GC TO ADVISE**

**Note: If we arrive on site and items above are not complete or not made ready without delay of our tech, there will be additional cancellation or delay of services charges applied**

**Notes/Comments :**