

ATTACHMENT "A" OF CHANGE ORDER

Project Name: Coltrane-Webb Elem School-Beverly Hills Elem Replacement
Change Order Number: 001 dated 05/28/2025

This Change Order includes all labor, materials, supervision, equipment, overhead and profit to complete all work arising out of or relating to the change(s) set forth below:

DESCRIPTION OF CHANGE:

<u>ITEM</u>	<u>PCI No.</u>	<u>DESCRIPTION</u>	<u>COST CODE</u>	<u>AMOUNT</u>
CE-0003	001	Incorporate Baseline Schedule into Contract	15001	\$0.00

ACCEPTED BY:


National TAB

DocuSigned by:

Signature/Title

VP Regional Markets
5/28/2025 | 5:47 PM EDT
Date

Rodgers Builders, Inc.

DocuSigned by:

Signature/Title
Project Manager
5/29/2025 | 8:54 AM EDT
Date

RODGERS BUILDERS

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
COLTRANE-WEBB & BEVERLY HILL ES																												
MILESTONES																												
1759	Release Contracts - Balance Of Work	10	21-Jan-25*	03-Feb-25	9																							
11988	Building Pad Ready	0		16-May-25																								
1115	Roof Dryin @ Area C	0		20-Aug-25																								
5319	Roof Dryin @ Area B	0		05-Sep-25																								
5320	Roof Dryin @ Gym / Dining / Kitchen (Area A)	0		23-Oct-25																								
5322	Exterior Dryin @ Area C	0		05-Nov-25																								
5323	Roof Dryin @ Balance of Area A	0		22-Dec-25																								
5321	Exterior Dryin @ Area B	0		30-Dec-25																								
1116	Exterior Dryin @ Area A	0		13-Jan-26																								
5344	Test & Flush Lines - Entire Building	5	16-Feb-26	20-Feb-26																								
1112	Permanent Power	0		17-Feb-26																								
1188	HVAC Startup (Permanent System)	7	23-Feb-26	03-Mar-26																								
1114	Conditioned Air	0		03-Mar-26																								
1509	Check Slab Moisture Reading	5	04-Mar-26	10-Mar-26																								
1308	Owner / Architect Punch Work Complete	0		16-Jul-26																								
TEST & BALANCE																												
1146	Test & Balance @ Area C	10	14-Apr-26	27-Apr-26																								
5376	Test & Balance @ Gym / Dining / Kitchen (Area A)	10	28-Apr-26	11-May-26																								
5375	Test & Balance @ Area B	10	12-May-26	26-May-26																								
5377	Test & Balance @ Balance of Area A	10	27-May-26	09-Jun-26																								
INITIAL SYSTEMS CHECKOUT																												
1320	Mechanical Equipment Checkout @ Gym / Dining / Kitchen (Area A)	6	26-Nov-25	05-Dec-25																								
1328	Mechanical Equipment Checkout @ Area C	6	08-Dec-25	15-Dec-25																								
1348	Mechanical Equipment Checkout @ Area B	6	17-Dec-25	29-Dec-25																								
1349	Mechanical Equipment Checkout @ Balance of Area A	6	23-Feb-26	02-Mar-26																								
1326	Lighting Controls System Checkout	5	08-Apr-26	14-Apr-26																								
1350	Fire Alarm System Checkout	5	15-Apr-26	21-Apr-26																								
1351	Pa System Checkout	5	22-Apr-26	28-Apr-26																								
1523	Fog Test Plumbing Piping - All Areas	2	01-May-26	04-May-26																								
11951	Super Flush - All Areas	1	05-May-26	05-May-26																								
1353	Access Control System Checkout	5	06-May-26	12-May-26																								
1352	Building Automated System Checkout	10	13-May-26	27-May-26																								
1354	Lighting Control / Security / Bas Checkout	5	28-May-26	03-Jun-26																								
FINAL INSPECTIONS																												
11950	All Data Rooms Available For Owner Install	0		16-Jan-26																								
4790	Final Health Inspection @ Kitchen	2	16-Apr-26	17-Apr-26																								
1134	Final MEP Inspections	10	11-May-26	22-May-26																								
11129	Balance Of Final Health Inspection	2	26-May-26	27-May-26																								
1297	Final Elevator Testing & Inspections	5	26-May-26	01-Jun-26																								
11130	Final Building Inspections	5	26-May-26	01-Jun-26																								
11131	Final Fire Marshal Inspections	5	02-Jun-26	08-Jun-26																								
11132	Final Zoning & City Inspections	3	09-Jun-26	11-Jun-26																								
1111	Substantial Completion	0		25-Jun-26*																								
PERMITS																												
1149	NCDQI / NCDPI - Submit, Review & Approval	60	22-Oct-24 A	21-Jan-25																								
11984	Building Permit Submit, Review & Approval	60	20-Nov-24 A	19-Feb-25																								
12001	City Permit (Utilities) - Submit, Review & Approval	40	20-Nov-24 A	10-Mar-25																								
1122	LED Sign Permit - Submit, Review & Approval	20	15-Apr-25	12-May-25																								

RODGERS BUILDERS

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
MOCKUP																												
EXTERIOR																												
PROCUREMENT																												
12029	Storefront Mockup Material Fabrication	15	06-Mar-25	26-Mar-25	12029																							
12028	Brick Mockup Material Fabrication	20	18-Mar-25	14-Apr-25	12028																							
12030	Metal Panels Mockup Material Fabrication	20	18-Mar-25	14-Apr-25	12030																							
12032	Louver Mockup Material Fabrication	40	08-Apr-25	03-Jun-25	12032																							
12031	Coping Mockup Field Measure / Material Fabrication	6	21-Apr-25	28-Apr-25	12031																							
CONSTRUCTION																												
M11874	Footings	1	07-Mar-25*	07-Mar-25	M11874																							
M11875	CMU & Damproofing	2	17-Mar-25*	18-Mar-25	M11875																							
M11876	Framing & Sheathing	3	19-Mar-25	21-Mar-25	M11876																							
M11877	Air Barrier Transition Membrane & Fluid Applied Air Barrier	2	24-Mar-25	25-Mar-25	M11877																							
M11878	Thru-Wall Flashing Assembly	2	24-Mar-25	25-Mar-25	M11878																							
M11880	Storefront Frame & Window Caulking	2	27-Mar-25	28-Mar-25	M11880																							
M11879	Owner / Architect Mockup Review	2	31-Mar-25	01-Apr-25	M11879																							
M11881	Brick Ties / Metal Panel Clips & Channel	2	02-Apr-25	03-Apr-25	M11881																							
M11883	Spray Foam	2	04-Apr-25	07-Apr-25	M11883																							
M11882	Owner / Architect Mockup Review	2	08-Apr-25	09-Apr-25	M11882																							
M11884	Brick Veneer	4	15-Apr-25	18-Apr-25	M11884																							
M11885	Clean Masonry	2	21-Apr-25	22-Apr-25	M11885																							
M11891	Owner / Architect Mockup Review & Select Caulk Color	2	23-Apr-25	24-Apr-25	M11891																							
M11886	Dry Period	3	23-Apr-25	28-Apr-25	M11886																							
M11892	Caulk	2	28-Apr-25	29-Apr-25	M11892																							
M11887	Owner / Architect Mockup Review	2	29-Apr-25	30-Apr-25	M11887																							
M11889	Metal Panels	4	13-May-25	16-May-25	M11889																							
M11890	Scupper / Downspouts, Coping & Collector Head	3	19-May-25	21-May-25	M11890																							
M11888	Louver	2	04-Jun-25	05-Jun-25	M11888																							
M11893	Owner / Architect Mockup Final Review	2	09-Jun-25	10-Jun-25	M11893																							
INTERIORS																												
PROCUREMENT																												
12033	Vinyl Graphics - Mockup Material / Fabrication	40	15-Apr-25	10-Jun-25	12033																							
12035	Casework - Mockup Material / Fabrication	40	22-Apr-25	17-Jun-25	12035																							
CONSTRUCTION																												
M11898	Vinyl Wall Graphics	2	11-Jun-25	12-Jun-25	M11898																							
M11901	Casework - Mockup Approval	2	18-Jun-25	19-Jun-25	M11901																							
M11894	Skim Coat	2	02-Sep-25	03-Sep-25	M11894																							
M11895	Owner / Architect Mockup Skim Coat Review	2	04-Sep-25	05-Sep-25	M11895																							
M11899	Cure & Resinous at Stairs	7	01-Oct-25	09-Oct-25	M11899																							
M11897	Flooring Transition at Resinous Flooring	2	02-Oct-25	03-Oct-25	M11897																							
M11900	UPO at Stairs	2	11-Nov-25	12-Nov-25	M11900																							
M11896	Toilet Accessories	2	09-Jan-26	12-Jan-26	M11896																							
PROCUREMENT																												
SITWORK																												
STORM BOXES																												
1291	Storm Boxes - Submittals	20	23-Dec-24 A	23-Jan-25	1291																							
1292	Storm Boxes - Review	10	24-Jan-25	06-Feb-25	1292																							
1293	Storm Boxes - Fabrication	21	07-Feb-25	07-Mar-25	1293																							
UNDERGROUND STORM DENTENSION SYSTEM																												
12036	Underground Storm Detention System - Submittals	20	23-Dec-24 A	23-Jan-25	12036																							

RODGERS BUILDERS

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026													
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
1212	Light Fixtures - Fabrication	45	18-Mar-25	19-May-25	1212	Light Fixtures - Fabrication																								
MECHANICAL																														
DUCTWORK																														
1213	Ductwork - Submittals	20	04-Feb-25	03-Mar-25	213	Ductwork - Submittals																								
1214	Ductwork - Review	10	04-Mar-25	17-Mar-25	1214	Ductwork - Review																								
1215	Ductwork - Fabrication	10	18-Mar-25	31-Mar-25	1215	Ductwork - Fabrication																								
VAV'S																														
1216	VAV's - Submittals	20	04-Feb-25	03-Mar-25	216	VAV's - Submittals																								
1217	VAV's - Review	10	04-Mar-25	17-Mar-25	1217	VAV's - Review																								
1218	VAV's- Fabrication	30	18-Mar-25	28-Apr-25	1218	VAV's- Fabrication																								
CHILLER																														
1219	Chiller - Submittals	20	08-Jan-25 A	05-Feb-25		Chiller - Submittals																								
1220	Chiller - Review	10	06-Feb-25	19-Feb-25	1220	Chiller - Review																								
1221	Chiller #2 - Fabrication	110	20-Feb-25	25-Jul-25	1221	Chiller #2 - Fabrication																								
11419	Chiller #1 - Fabrication	110	20-Feb-25	25-Jul-25	11419	Chiller #1 - Fabrication																								
BOILER																														
1223	Boiler - Review	10	10-Jan-25 A	24-Jan-25		Boiler - Review																								
1224	Boiler - Fabrication	100	27-Jan-25	16-Jun-25	24	Boiler - Fabrication																								
AIR HANDLING UNITS																														
1225	AHUS - Submittals	20	08-Jan-25 A	05-Feb-25		AHUS - Submittals																								
1226	AHUS - Review	10	06-Feb-25	19-Feb-25	1226	AHUS - Review																								
1227	AHUS - Fabrication	100	20-Feb-25	11-Jul-25	1227	AHUS - Fabrication																								
VFD'S																														
11441	VFD's - Submittals	20	04-Feb-25	03-Mar-25	441	VFD's - Submittals																								
11442	VFD's - Review	10	04-Mar-25	17-Mar-25	11442	VFD's - Review																								
11443	VFD's - Fabrication	50	06-Mar-25	14-May-25	11443	VFD's - Fabrication																								
MECHANICAL PUMPS																														
11444	Pumps - Submittals	20	04-Feb-25	03-Mar-25	444	Pumps - Submittals																								
11445	Pumps - Review	10	04-Mar-25	17-Mar-25	11445	Pumps - Review																								
11446	Pumps - Fabrication	50	18-Mar-25	27-May-25	11446	Pumps - Fabrication																								
PLUMBING																														
1440	Grease Interceptor - Submittals	20	04-Feb-25	03-Mar-25	440	Grease Interceptor - Submittals																								
1228	Plumbing Fixtures - Submittals	30	04-Feb-25	17-Mar-25	228	Plumbing Fixtures - Submittals																								
1462	Grease Interceptor - Review	10	04-Mar-25	17-Mar-25	1462	Grease Interceptor - Review																								
1264	Plumbing Fixtures - Review	10	18-Mar-25	31-Mar-25	1264	Plumbing Fixtures - Review																								
1420	Grease Interceptor - Fabrication	40	18-Mar-25	12-May-25	1420	Grease Interceptor - Fabrication																								
1230	Plumbing Fixtures - Fabrication	40	01-Apr-25	27-May-25	1230	Plumbing Fixtures - Fabrication																								
FIRE PROTECTION																														
1231	Fire Protection - Submittals	30	04-Feb-25	17-Mar-25	231	Fire Protection - Submittals																								
1232	Fire Protection - Review	10	18-Mar-25	31-Mar-25	1232	Fire Protection - Review																								
1265	Fire Protection - Agency Review / Approve	10	01-Apr-25	14-Apr-25	1265	Fire Protection - Agency Review / Approve																								
1233	Fire Protection - Fabrication	15	15-Apr-25	05-May-25	1233	Fire Protection - Fabrication																								
INTERIORS																														
11825	Window Blinds - Field Measure / Fabrication (All Areas/Lvls)	10	23-Feb-26	06-Mar-26																				11825	Window Blinds - Field Measure / Fabrication (All Areas/Lvls)					
ELEVATOR																														
1234	Elevators - Submittals	30	04-Feb-25	17-Mar-25	234	Elevators - Submittals																								
1235	Elevators - Review	10	18-Mar-25	31-Mar-25	1235	Elevators - Review																								
1236	Elevators - Fabrication	130	01-Apr-25	02-Oct-25	1236	Elevators - Fabrication																								
DOORS & HARDWARE																														
1237	Doors & Hardware - Submittals	40	08-Jan-25 A	05-Mar-25		Doors & Hardware - Submittals																								

RODGERS BUILDERS

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
1238	Doors & Hardware - Review	10	06-Mar-25	19-Mar-25	1238																							
1141	HM Door CMU Frames - Fabrication	30	20-Mar-25	30-Apr-25	1141																							
11931	HM Door Drywall Frames - Fabrication	40	20-Mar-25	14-May-25	11931																							
1239	Doors & Hardware - Fabrication	100	20-Mar-25	08-Aug-25	1239																							
FLOORING																												
1240	UPO - Submittals	20	04-Feb-25	03-Mar-25	1240																							
1524	Resinous Flooring - Submittals / Color Samples	20	04-Feb-25	03-Mar-25	1524																							
11992	Carpet - Submittals	20	04-Feb-25	03-Mar-25	11992																							
1517	UPO - Review	10	04-Mar-25	17-Mar-25	1517																							
11976	Resinous Flooring - Review	10	04-Mar-25	17-Mar-25	11976																							
11993	Carpet - Review	10	04-Mar-25	17-Mar-25	11993																							
11977	Resinous Flooring - Fabrication	10	18-Mar-25	31-Mar-25	11977																							
1242	UPO - Fabrication	40	18-Mar-25	12-May-25	1242																							
11994	Carpet - Fabrication	40	18-Mar-25	12-May-25	11994																							
CASEWORK																												
1246	Casework - Submittals	45	04-Feb-25	07-Apr-25	1246																							
1247	Casework - Review / Color Selection	10	08-Apr-25	21-Apr-25	1247																							
5324	Casework - Raw Material Delivery To Shop	30	22-Apr-25	03-Jun-25	5324																							
11049	Casework- Fabrication @ Lvl 1 Area C	30	01-Oct-25	11-Nov-25	11049																							
11050	Casework- Fabrication @ Lvl 2 Area C	30	23-Dec-25	09-Feb-26	11050																							
11051	Casework- Fabrication @ Lvl 1 Area B	30	05-Jan-26	16-Feb-26	11051																							
11052	Casework- Fabrication @ Lvl 2 Area B	30	12-Jan-26	23-Feb-26	11052																							
1266	Media Casework- Fabrication	30	03-Feb-26	16-Mar-26	1266																							
TOILET PARTITIONS																												
1249	Toilet Partitions - Submittals	30	04-Feb-25	17-Mar-25	1249																							
1250	Toilet Partitions - Review	10	18-Mar-25	31-Mar-25	1250																							
MISC ACCESSORIES																												
1255	Div#10 - Submittals	40	04-Feb-25	31-Mar-25	1255																							
1515	Div#10 - Review	10	01-Apr-25	14-Apr-25	1515																							
1257	Div#10 Accessories - Fabrication	60	15-Apr-25	09-Jul-25	1257																							
1267	Visual Displays - Fabrication	65	15-Apr-25	16-Jul-25	1267																							
11995	Metal Shelving - Fabrication	65	15-Apr-25	16-Jul-25	11995																							
1275	Acoustical Wall Panels - Fabrication	80	10-Jul-25	30-Oct-25	1275																							
GYM EQUIPMENT																												
1269	Gym Equipment - Submittals	60	04-Feb-25	28-Apr-25	1269																							
1270	Gym Equipment - Review	10	29-Apr-25	12-May-25	1270																							
1273	Gym Floor - Fabrication	15	13-May-25	03-Jun-25	1273																							
1272	Basketball Goals - Fabrication	50	13-May-25	23-Jul-25	1272																							
1279	Wall Padding - Fabrication	50	13-May-25	23-Jul-25	1279																							
1268	Telescoping Stands - Fabrication	60	13-May-25	06-Aug-25	1268																							
STAGE CURTAINS																												
1283	Stage Curtains - Submittals	60	04-Feb-25	28-Apr-25	1283																							
1284	Stage Curtains - Review	10	29-Apr-25	12-May-25	1284																							
1285	Stage Curtains - Field Measure / Fabrication	40	18-Nov-25	21-Jan-26	1285																							
KITCHEN EQUIPMENT																												
1258	Kitchen Hoods - Submittals	30	04-Feb-25	17-Mar-25	1258																							
11934	Walkin Cooler / Freezer - Submittals	30	04-Feb-25	17-Mar-25	11934																							
11939	Kitchen Serving Equipment - Submittals	30	04-Feb-25	17-Mar-25	11939																							
11996	UDS - Submittals	30	04-Feb-25	17-Mar-25	11996																							
11935	Walkin Cooler / Freezer - Review	10	18-Mar-25	31-Mar-25	11935																							

RODGERS BUILDERS

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
1377	Kitchen Hoods - Review	10	18-Mar-25	31-Mar-25																								
11946	Kitchen Serving Equipment - Review	10	18-Mar-25	31-Mar-25																								
11997	UDS - Review	10	18-Mar-25	31-Mar-25																								
1274	Kitchen Hoods - Fabrication	30	01-Apr-25	12-May-25																								
11998	UDS - Fabrication	30	01-Apr-25	12-May-25																								
1260	Kitchen Serving Equipment - Fabrication	60	01-Apr-25	24-Jun-25																								
11089	Walkin Cooler / Freezer - Fabrication	60	01-Apr-25	24-Jun-25																								
SIGNAGE																												
1280	Signage - Submittals	40	04-Feb-25	31-Mar-25																								
1519	Led Message Board - Review	10	01-Apr-25	14-Apr-25																								
1521	Door Signage - Review	10	01-Apr-25	14-Apr-25																								
11999	Vinyl Wall Graphics - Review	10	01-Apr-25	14-Apr-25																								
12000	Vinyl Wall Graphics - Fabrication	50	15-Apr-25	24-Jun-25																								
1282	Door Signage- Fabrication	55	15-Apr-25	01-Jul-25																								
1286	Led Message Board - Fabrication	55	13-May-25	30-Jul-25																								
EARLY SITEWORK																												
DEMO & MASS GRADING																												
1152	Erosion Control Measures for Site Clearing & Storm	40	17-Jan-25	14-Mar-25																								
12003	Slabs & Footings Demolition	15	07-Feb-25	27-Feb-25																								
1153	Site Clearing	10	03-Mar-25	14-Mar-25																								
12004	Storm - MH S101 TO S104	15	10-Mar-25	28-Mar-25																								
1154	Mass Grading	28	24-Mar-25	02-May-25																								
12053	Sewer - S0 to S15	15	31-Mar-25	18-Apr-25																								
12007	Sewer - MH S0 TO S11	25	31-Mar-25	02-May-25																								
12027	Storm - MH S104 TO S107	5	21-Apr-25	25-Apr-25																								
12054	Storm - South	15	28-Apr-25	16-May-25																								
12077	Sewer Testing	10	05-May-25	16-May-25																								
12005	Underground Storm Detention System Installation	10	05-May-25	16-May-25																								
12034	Storm - Bus Lot	12	05-May-25	20-May-25																								
12055	Storm - Parking Lot	10	19-May-25	02-Jun-25																								
12052	Storm - Courtyard	7	21-May-25	30-May-25																								
12008	Fire / Water Lines	10	21-May-25	05-Jun-25																								
12048	Telecom Underground Roughin / Sleeves	3	03-Jun-25	05-Jun-25																								
11986	Electrical Primary	5	09-Jun-25	13-Jun-25																								
11987	Staff / Visitor Parking Curb, Gutter & Stone Base	10	09-Jun-25	23-Jun-25																								
12009	Fire Loop around Building	15	08-Sep-25	30-Sep-25																								
STRUCTURE																												
FOUNDATIONS																												
12051	Aggregate Piers	15	19-May-25	11-Jun-25																								
GYM / DINING / KITCHEN (AREA A)																												
1319	Footings / Foundation @ Gym / Dining / Kitchen (Area A)	15	04-Jun-25	26-Jun-25																								
BALANCE OF AREA A																												
1304	Footings / Foundation @ Balance of Area A	10	18-Jun-25	03-Jul-25																								
1324	Elevator Pit Bottom Slab @ Balance of Area A	2	23-Jun-25	24-Jun-25																								
1325	Elevator Pit Walls / Waterproofing @ Balance of Area A	5	25-Jun-25	02-Jul-25																								
1332	Anchor Bolt Survey @ Balance of Area A	2	07-Jul-25	08-Jul-25																								
AREA C																												
1305	Footings & Foundation @ Area C	5	03-Jul-25	10-Jul-25																								
1127	Anchor Bolt Survey @ Area C	2	14-Jul-25	15-Jul-25																								
AREA B																												

RODGERS BUILDERS

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
FINISHES, FIXTURES & TRIM																												
CLASSROOMS																												
4600	Casework & Tops @ Classrooms Lvl 2 Area B	9	07-Apr-26	17-Apr-26																								
4580	Ceiling Tile @ Classrooms Lvl 2 Area B	4	15-Apr-26	20-Apr-26																								
4620	Plumbing Fixtures & Trim @ Classrooms Lvl 2 Area B	8	21-Apr-26	30-Apr-26																								
4660	Flooring - UPO @ Classrooms Lvl 2 Area B	8	24-Apr-26	05-May-26																								
4640	Doors & Hardware @ Classrooms Lvl 2 Area B	3	06-May-26	08-May-26																								
4670	Final Paint @ Classrooms Lvl 2 Area B	7	11-May-26	19-May-26																								
4690	Visual Displays @ Classrooms Lvl 2 Area B	2	20-May-26	21-May-26																								
4700	Misc Accessories @ Classrooms Lvl 2 Area B	3	20-May-26	22-May-26																								
CORRIDORS																												
11299	Point-Up & First Coat Paint @ Corridors Lvl 2 Area B	3	20-Apr-26	22-Apr-26																								
11300	Ceiling Tile @ Corridors Lvl 2 Area B	3	23-Apr-26	27-Apr-26																								
11301	Flooring - UPO @ Corridors Lvl 2 Area B	4	28-Apr-26	01-May-26																								
11839	Resinous Stair Treads @ Stair #2 Area B	5	15-May-26	21-May-26																								
11302	Final Paint @ Corridors Lvl 2 Area B	2	20-May-26	21-May-26																								
11828	Final Paint Metal Stairs @ Corridors Lvl 2 Area B	4	22-May-26	28-May-26																								
11303	Misc Accessories @ Corridors Lvl 2 Area B	2	26-May-26	27-May-26																								
CLEAN & PUNCH																												
4720	Final MEP / Low Voltage Inspection @ Lvl 2 Area B	2	01-May-26	04-May-26																								
11403	Final Building Inspection @ Lvl 2 Area B	2	01-May-26	04-May-26																								
4740	GC Final Clean & Punch @ Lvl 2 Area B	15	01-Jun-26	19-Jun-26																								
4750	Owner / Arch Create Punch List @ Lvl 2 Area B	2	22-Jun-26	23-Jun-26																								
4760	Owner / Arch Work Off Punch List @ Lvl 2 Area B	15	22-Jun-26	13-Jul-26																								
GYM / DINING / KITCHEN (AREA A)																												
DATA ROOMS#A155 & A236																												
11913	Plywood @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	2	02-Dec-25	03-Dec-25																								
11916	MEP Trimout @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	2	04-Dec-25	05-Dec-25																								
11914	Seal Concrete Floors @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	2	08-Dec-25	09-Dec-25																								
11917	Doors & Hardware @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	2	10-Dec-25	11-Dec-25																								
11918	GC Punch @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	3	12-Dec-25	16-Dec-25																								
11919	Owner Buildout @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	10	05-Feb-26	18-Feb-26																								
11920	Install & Startup Owner Network Equipment @ Data Room #A155 & A236 Gym / Dining / Kitchen (Area A)	7	19-Feb-26	27-Feb-26																								
LEVEL 1 - KITCHEN & SERVING																												
FRAMING & ROUGHIN																												
1423	OH Electrical R/I @ Kitchen & Serving (Area A)	6	19-Sep-25	26-Sep-25																								
1424	OH Low Voltage & Security R/I @ Kitchen & Serving (Area A)	7	19-Sep-25	29-Sep-25																								
1502	HM Frame Survey @ Kitchen & Serving (Area A)	2	13-Oct-25	14-Oct-25																								
1422	OH Ductwork R/I @ Kitchen & Serving (Area A)	15	13-Oct-25	31-Oct-25																								
1145	OH Plumbing / Gas R/I @ Kitchen & Serving (Area A)	12	23-Oct-25	07-Nov-25																								
1425	OH Sprinkler R/I @ Kitchen & Serving (Area A)	5	10-Nov-25	14-Nov-25																								
DRYWALL, PRIMEPAINT & GRID																												
11949	OH Coiling Door - Field Measure / Fabrication @ Kitchen & Serving (Area A)	50	02-Sep-25	10-Nov-25																								
1428	Hoist Hood @ Kitchen & Serving (Area A)	3	24-Oct-25	28-Oct-25																								
1427	Set Walkin Freezer @ Kitchen & Serving (Area A)	5	24-Oct-25	30-Oct-25																								
1434	Hood Piping @ Kitchen & Serving (Area A)	3	29-Oct-25	31-Oct-25																								
1496	Grease Duct Field Measure / Fabrication @ Kitchen & Serving (Area A)	15	29-Oct-25	18-Nov-25																								
11654	Electrical Connections & Fixtures - Walkin Freezer @ Kitchen & Serving (Area A)	2	31-Oct-25	03-Nov-25																								
1493	Skim Coat Walls @ Kitchen & Serving (Area A)	10	17-Nov-25	02-Dec-25																								
4770	Hood Ductwork @ Kitchen & Serving (Area A)	5	19-Nov-25	25-Nov-25																								

