

All ceiling tiles are installed	NO (NEED CEILING COVER INSPECTION)
Kitchen equipment in place under the hood and able to be turned on	IN PLACE BUT NOT TURNED ON YET
Ductwork and diffusers are all installed?	YES
Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?	YES
Captive Aire / Halton Startup completed prior to TAB	NO

Per Shake Shack requirements, engineer of record will need to approve the final TAB submittal before payment is released to contractors. If rejected, then a change order may be required to retest for an approved TAB submittal.

Notes/Comments :