

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: CHECKLISTS
Function: Test, Adjust, & Balance
Date: 01/17/2024

PROJECT
FREDDY'S

3715 North Highway 75

Sherman, TX 75090

Client

NEED

National TAB

Project: FREDDY'S

Table Of Contents

Section	Page #
Checklist Data	3

CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: INITIAL SITE WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS
- TECH - STEP 5: FINAL DOCUMENTATION

EF-3

Comment:

EF-4

Comment:

EF-5

Comment:

EF-6

Comment:

EF-7

Comment:

HOOD-1

Comment:

HOOD-2

Comment:

HOOD-3

Comment:

HOOD-4

Comment:

HOOD-5

Comment:



FREDDY'S

CheckList Information

Name : TECH - STEP 1: INITIAL SITE WALKTHROUGH **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 01/17/2024 - Brian Turnbough - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design?

Comment:

All hood filters installed and accounted for?

Comment:

Hoods are wired and have power?

Comment:

Hood is free of alarms?

Comment:

Thermostats have power?

Comment:

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:



FREDDY'S

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/17/2024 - Brian Turnbough - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?

Comment:

DCV Max damper opening position is set to minimum?

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Comment:

Motors are all operating below the FLA rating?

Comment:

Are belts tight?

Comment:

If direct drive unit is the speed controller working.

Comment:

Is gas piping installed and valves turned on?

Comment:

Unit free of noticeable noise and vibration

Comment:

EF's

Rotation is correct?

Comment:

Belts are tight?

Comment:

Grease cup installed on hood fan?

Comment:

Hinge kit installed installed on hood fan?

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Comment:

Flex conduit is long enough so that fan can be completely tilted back?

Comment:

There is no major leakage around base of fan?

Comment:

Is the motor operating below the motor FLA rating?

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Comment:

Unit free of noticeable noise and vibration?

Comment:

MUA

Rotation is correct?

Comment:

Gas piping is installed and valves are in on position?

Comment:

Heater tested and is functional?

Comment:

Internal motorized damper is fully opening?

Comment:

Motor is operating below the FLA rating?

Comment:

Unit free of noticeable noise and vibration?

Comment:

HOODS

Kitchen equipment installed in proper places?

Comment:

Can kitchen equipment be turned on for final smoke test?

Comment:

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:



FREDDY'S

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/17/2024 - Brian Turnbough - National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting?

Comment:

Is space comfortable in all areas?

Comment:

Is the space free of ventilation noise?

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:



FREDDY'S

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/17/2024 - Brian Turnbough - National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

List smoke candle type used

Comment:

Smoke test capture - Perimeter of hood

Comment:

Smoke test capture - Top of cooking surface

Comment:

WITNESS

Date test was completed

Comment:

TAB tech name / Firm

Comment:

Site super name / Firm

Comment:

Owner representative name / Firm (if Applicable)

Comment:

Building pressure at front & back doors (All Systems On)

Comment:

ADDITIONAL

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

Thermostats are programmed?

Comment:



FREDDY'S

CheckList Information

Name : TECH - STEP 5: FINAL DOCUMENTATION **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/17/2024 - Brian Turnbough - National TAB

CheckList Item Details

FINAL DOCUMENTATION

Marked Data capture complete for all assets?

Comment:

Picture file sent to processing team or uploaded?

Comment:

Balance schedule complete and uploaded?

Comment:

Prelim report generated and reviewed?

Comment: