



Comfort. Under control.

06-08-23 SWEETGREEN - IRVINE, CA (SPECTRUM) TAB, IAQ

CheckList Information

Name : TAB READINESS **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Certificate of Occupancy (C.O.) date: 06/08/2023
 Is the TAB report required for the city to issue the C.O.? Yes
 Permanent power is provided to the building? If not when is it scheduled 05/24/2023
 Fire final date: 05/05/2023
 Scheduled date for startups: 05/25/2023
 Opening date 06/08/2023
 Tentative TAB Date: 05/26/2023

BUILDING INFORMATION

Does building have a roof hatch or a ladder for roof access? Yes
 Will there be ladders available on site to access ductwork above the ceiling? Yes, there will be ladders on site

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building Yes
 Doors and windows installed Yes
 Thermostats and sensors are 100% wired and functional Yes

All ceiling tiles are installed

Yes

Kitchen equipment in place under the hood and able to be turned on

Yes

Ductwork and diffusers are all installed?

Yes

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?

Yes

Notes/Comments :