



Comfort. Under control.

**11-21 CHICK-FIL-A #01765 - PITTSBURGH, PA ( SOUTH HILLS FSU)  
REINVEST**

**CheckList Information**

**Name :** BUILDING READINESS **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

**CheckList Item Details**

<b>GENERAL READINESS</b>	
SUBSTANTIAL COMPLETION DATE?	11/21/2022
ANTICIPATED DATE OF TURNOVER DATE?	11/21/2022
ANTICIPATED GRAND OPENING DATE?	12/01/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	YES.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	YES.
IS THE GAS METER SET AND IS GAS TURNED ON TO THE BUILDING? IF NOT, WHEN IS PERMANENT POWER ANTICIPATED TO BE TURNED ON TO THE BUILDING?	NO - 11/10.
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS ANTICIPATED TO BE INSTALLED?	YES.
IS ALL HVAC DUCTWORK COMPLETED? IF NOT, WHEN IS IT ANTICIPATED TO BE COMPLETED?	YES.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.
ARE ALL DAMPERS INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED?	YES.

ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS ANTICIPATED FOR WK 11/14.

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATING TO BE INSTALLED BY?

NO - TO BE COMPLETED ON 11/11.

WHEN WILL COOKING EQUIP ARRIVE? WHEN IS IT ANTICIPATED TO BE INSTALLED BY? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - ON SITE. STARTUPS 11/16.

#### FINAL READINESS

##### Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

N/A.

##### HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

NO - WK 11/14.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

NO - WK 11/14.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

Yes

##### Hood Systems

IS GREASE DUCT INSTALLED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

YES.

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TENTATIVE WK 11/14.

ARE EFS INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TENTATIVE WK 11/14.

HAS MAU BEEN INSTALLED? WIRED? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? WHEN ARE STARTUPS ANTICIPATED FOR?

NO - INSTALLED & WIRED. STARTUPS TENTATIVE WK 11/14.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NOT, WHEN IS THE FINAL SCHEDULED FOR?

NO - 11/18.

##### Contact Information

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

Yes

MECHANICAL CONTRACTOR NAME, PHONE  
NUMBER, AND EMAIL ADDRESS:

YORK MAHONING MECHANICAL CONTRACTOS  
INC: RON FAGERT 330-788-7011 X128  
RONF@YORKMAHONING.COM

**Notes/Comments :**

11/2: RECEIVED CHECKLIST FROM TEAM. ADJ TENT TAB TO WK 11/21. 11/9: RECEIVED CHECKLIST FROM TEAM.  
SENDING APPROVAL REQUIRED EMAIL TO TEAM.//