



08-11-25 CHIPOTLE #5160 GERMANTOWN, TN (SADDLE CREEK)

CheckList Information

Name :	01: RTU'S/AHU'S	Status :	Completed
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		
Created Date :	07/07/2025 - Tara Metcalf - National TAB		
Completed Date :	08/14/2025 - Cody Mauro - National TAB		

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power?	Yes
Comment:	
All diffusers and grilles are installed and match design?	No
Comment:	
All are installed, RTU1 diffusers were balanced 50% proportional to design to do low CFM from unit.	
Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)	N/A
Comment:	
Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)	Yes
Comment:	
Economizers are assembled and functional?	Yes
Comment:	
DCV Max damper opening position is set to minimum?	Yes

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D")

Yes

Comment:

Motors are all operating below the FLA rating?

Yes

Comment:

Are belts tight?

Yes

Comment:

If direct drive unit is the speed controller working?

Yes

Comment:

Is gas piping installed and valves turned on?

Yes

Comment:

Unit free of noticeable noise and vibration

No

Comment:

Vibration is noticeable on Rooftop

Final outside air damper position is marked with permanent marker?

N/A

Comment: