



## 08-11-25 CHIPOTLE #5160 GERMANTOWN, TN (SADDLE CREEK)

### CheckList Information

<b>Name :</b>	01: RTU'S/AHU'S	<b>Status :</b>	Completed
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		
<b>Created Date :</b>	07/07/2025 - Tara Metcalf - National TAB		
<b>Completed Date :</b>	08/15/2025 - Cody Mauro - National TAB		

### CheckList Item Details

**RTU's/AHU's**

Thermostats installed and have power?	Yes
<b>Comment:</b>	
All diffusers and grilles are installed and match design?	No
<b>Comment:</b>	
All are installed, RTU1 diffusers were balanced 50% proportional to design to do low CFM from unit.	
Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)	No
<b>Comment:</b>	
Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)	Yes
<b>Comment:</b>	
Economizers are assembled and functional?	Yes
<b>Comment:</b>	
DCV Max damper opening position is set to minimum?	Yes

**Comment:**

Free cooling enthalpy set point set for lowest setting (Typically "D")

Yes

**Comment:**

Motors are all operating below the FLA rating?

Yes

**Comment:**

Are belts tight?

Yes

**Comment:**

If direct drive unit is the speed controller working?

Yes

**Comment:**

Is gas piping installed and valves turned on?

Yes

**Comment:**

Unit free of noticeable noise and vibration

No

**Comment:**

Vibration is noticeable on Rooftop

Final outside air damper position is marked with permanent marker?

No

**Comment:**

Position is set through User Interface on logic board in unit.