



Comfort. Under control.

05-22-23 SWEETGREEN (MIA289) - FORT LAUDERDALE, FL (RIVER MARKET) TAB, IAQ

CheckList Information

Name :	TAB READINESS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Certificate of Occupancy (C.O.) date:	punch 5/22
Is the TAB report required for the city to issue the C.O.?	YES
Permanent power is provided to the building? If not when is it scheduled	PERM POWER SCHEDULED 5/15
Fire final date:	5/22
Scheduled date for startups:	5/22
Opening date	6/7
Tentative TAB Date:	5/22

BUILDING INFORMATION

Does building have a roof hatch or a ladder for roof access?	NO NONE OF THE ABOVE
Will there be ladders available on site to access ductwork above the ceiling?	NO

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building	YES
Doors and windows installed	YES
Thermostats and sensors are 100% wired and functional	NO

All ceiling tiles are installed

PARTIALLY

Kitchen equipment in place under the hood and able to be turned on

JUST ARRIVED THIS WEEK

Ductwork and diffusers are all installed?

YES

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?

YES

Notes/Comments :

BB SPOKE WITH CLINT ADJUSTED TO 5/22 (4/25)