



Comfort. Under control.

## 07-11 CULVERS - FULSHEAR, TX

### CheckList Information

**Name :** BUILDING READINESS **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

### CheckList Item Details

**GENERAL READINESS**

SUBSTANTIAL COMPLETION DATE?	07/19/2022
ANTICIPATED DATE OF TURNOVER DATE?	07/18/2022
ANTICIPATED GRAND OPENING DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? IF SO, WHEN ARE FINALS ANTICIPATED FOR?	UNSURE, BUT MORE THAN LIKELY. FINALS ANTICIPATED FOR EOW 7/11.
IS PERMANENT POWER TURNED ON TO THE BUILDING?	YES.
IS THE GAS METER SET AND GAS TURNED ON TO THE BUILDING?	YES.
ARE ALL EXTERIOR DOORS AND WINDOWS INSTALLED (BUILDING IS SEALED)?	YES.
ALL DUCTWORK, DIFFUSERS, AND DAMPERS ARE INSTALLED? IF NOT, WHEN WILL THIS BE COMPLETED?	NO - TO BE COMPLETED BY BONW 7/4.
ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? HAVE STARTUPS BEEN COMPLETED? IF NOT, WHEN ARE STARTUPS ANTICIPATED FOR?	NO - RTUS ARE INSTALLED & WIRED. STARTUPS TO BE COMPLETED BY EOTW 6/27.
ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO ALL BE INSTALLED?	NO - TO BE COMPLETED BY EOTW 6/27.
WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE COMPLETELY INSTALLED?	YES. STARTUPS ANTICIPATED FOR NW 7/4.

**FINAL READINESS**

**Building**

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS? Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)? LADDER ON SITE FOR TECH TO USE.

**HVAC Systems**

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? NO - PENDING STARTUPS.

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED? NO - PENDING STARTUPS.

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING? YES.

**Hood Systems**

IS THE GREASE DUCT/HOOD DUCTWORK INSTALLED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? YES.

ARE EFS INSTALLED ON CURBS AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - EFS TO BE INSTALLED, WIRED, AND STARTED UP BY EOTW 6/27.

IS THE MUA INSTALLED AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE FOR THIS? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE? NO - MUA TO BE INSTALLED, WIRED, AND STARTED UP BY EOTW 6/27.

HAS THE ANSUL TEST BEEN COMPLETED? IF NOT, WHEN IS THIS SCHEDULED FOR? SCHEDULED FOR EOW 7/11.

**Contact Information**

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR COMPANY NAME, CONTACT NAME, CONTACT PHONE NUMBER, AND CONTACT EMAIL: