



Comfort. Under control.

CheckList Information

Name : CHICK-FIL-A READINESS CHECKLIST **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Certificate of Occupancy (C.O.) date: 7/27 NEED TAB FOR C.O.
 Is the TAB report required for the city to issue the C.O.? YES
 Permanent power is provided to the building? If not when is it scheduled 7/20
 Fire final date: 7/24
 Scheduled date for startups: 7/24
 Opening date 8/3
 Tentative TAB Date: 7/24

GENERAL INFORMATION

Mechanical contractor company name, contact name, phone number, and email MICHAEL@MUSEHVAC.COM
 MICHAEL BISHOP 901-828-4520
 Does building have a roof hatch or a ladder for roof access? YES
 Will there be ladders available on site to access ductwork above the ceiling? YES

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building YES
 Doors and windows installed YES

Thermostats and sensors are 100% wired and functional

YES

All ceiling tiles are installed

YES

Kitchen equipment in place under the hood and able to be turned on

YES

Ductwork and diffusers are all installed?

YES

Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?

YES

Notes/Comments :