

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**



**Report: TAB Report
Function: Test, Adjust, & Balance
Date: 07/02/2024**

**PROJECT
06-24-24 CAVA MORENO VALLEY, CA**

12510 DAY STREET

MORENO VALLEY, CA 92553

Client

CAVA

702 H ST NW

2nd floor

Washington, DC 20001

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

Table Of Contents

Section	Page #
Summary	3
Remarks	4
Balance Schedule	8
Site Pictures	9
Checklists	15
AHU/RTU	40
FAN - Exhaust	44
FAN - Supply	47
Kitchen Hood Type I	48
GRD Layout	49

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- CONSTRUCTION FILTERS INSTALLED
- EF-1 / EF-2 OUT OF DESIGN
- RESTROOM SUPPLY DIFFUSERS NO DAMPERS INSTALLED



06-24-24 CAVA MORENO VALLEY, CA

Project Issue Information

Issue Name : CONSTUCTION FILTERS INSTALLED
Description : Construction filters are installed. Recommend replacing with standard pleated filters.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 07/01/2024 - David Nicolas Sanchez - National TAB

Project Issue File Details



IMG_0234
07/01/2024



06-24-24 CAVA MORENO VALLEY, CA

Project Issue Information

Issue Name : EF-1 / EF-2 OUT OF DESIGN
Description : EF-1 high on flow running at 163. EF-2 low on flow running at 133. Fans wired for single speed unable to adjust flow.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 07/01/2024 - David Nicolas Sanchez - National TAB

Project Issue File Details



IMG_0229
07/01/2024



06-24-24 CAVA MORENO VALLEY, CA

Project Issue Information

Issue Name : RESTROOM SUPPLY DIFFUSERS NO DAMPERS INSTALLED
Description : High flow on diffusers 2-12/ 2-13/ 2-14, dampers not installed to adjust airflow.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 07/01/2024 - David Nicolas Sanchez - National TAB

Project Issue File Details



IMG_0246
07/01/2024



IMG_0247
07/01/2024

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

- [Open](#) BALANCE_SCHEDULE_LARGE_JOBS_COMPLETED.xlsx

CheckList List

- TECH - SITE PICTURES



IMG_0245
07/01/2024

RTU-2

Yes

Comment:



IMG_0244
07/01/2024

KEF-1

Yes

Comment:



IMG_0243
07/01/2024

EF-1

Yes

Comment:



IMG_0229
07/01/2024

EF-2

Yes

Comment:



IMG_0232
07/01/2024

MUA-1

Yes

Comment:



IMG_0242
07/01/2024

HD-1

Yes

Comment:



IMG_0248
07/01/2024

CheckList List

- FIV - EF'S
- FIV - HVAC DUCTWORK
- FIV - RTU'S
- FIV – HOODS
- FIV – MUA
- FPT - BUILDING PRESSURE AND HOOD CONTAINMENT
- FPT - KEF'S
- FPT - RTU's
- FPT – MUA



06-24-24 CAVA MORENO VALLEY, CA

CheckList Information

Name : FIV - EF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/18/2024 - Brianna Biggs - National TAB

CheckList Item Details

Unit Tag matches the design and submittal MFG and Model Pass

Comment:

Each exhaust fan is proper tagged for proper identification with tags sized and placed on the fan for visual ease Pass

Comment:

Fans are installed in the correct location and orientation Pass

Comment:

All packing, material and debris has been removed from the blower/wheel housing and the motor compartment Pass

Comment:

Fan wheels turn easily by hand (turn power off prior to testing) Pass

Comment:

Fans grease duct curb top plate is properly transitioned to the fan inlet and flush on top of the curb, sealed to the fan base to prevent leakage Pass

Comment:

Exhaust fans have external disconnects and are connected to allow full hinging of each exhaust fan Pass

Comment:

Fan is properly hinged and supported when hinged fully back for grease duct access (for Halton fans, ensure the base mounted disconnect is not hitting the fan base/curb when fully hinged back) Pass

Comment:

Grease cups are properly installed and connected to the fan base grease drain to prevent spilling outside of the grease cup Pass

Comment:

Exhaust fans are located 5ft from parapet wall and 10ft from any fresh air intake. Pass

Comment:



06-24-24 CAVA MORENO VALLEY, CA

CheckList Information

Name : FIV - HVAC DUCTWORK **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/18/2024 - Brianna Biggs - National TAB

CheckList Item Details

KVS - GREASE DUCT (HOOD SYSTEM)

Grease duct is sized and routed per plan Pass

Comment:

Grease duct is properly supported Pass

Comment:

Grease duct has code required negative pitch from fan inlet back to the hood riser connection Pass

Comment:

Grease duct has required clean-out doors installed, labeled, and accessible for removal/cleaning. Doors are located as required by code Pass

Comment:

Grease duct clean-out doors are secured using tool less fasteners and seal fully when hand tightened Pass

Comment:

Grease duct is centered in the curb and transitions as required to ensure the fan inlet is fully covered by the grease duct opening. Duct top plate flanges to the edges of the curb and is secured and flat so that the fan sits flush and square. Pass

Comment:

Grease duct is wrapped if welded duct, or is double wall round duct?

Pass

Comment:

KVS - MUA DUCT (HOOD SYSTEM)

MUA duct is routed and sized as per plan

Pass

Comment:

MUA duct is properly supported

Pass

Comment:

MUA duct seams are sealed air tight using proper sealant and application for SMACNA pressure rating of duct systems

Yes

Comment:

MUA duct is externally insulated and taped to prevent vapor barrier from being breached

Pass

Comment:

MUA duct drop box and transitions are done to encourage laminar flow and avoid restrictions

Pass

Comment:

Branch take-off's have accessible dampers exposed for the TAB team to adjust each line as necessary

Pass

Comment:

Flex duct (if used) is supported and straight with no more than one (1) hard 90 degree elbow and less than 5ft in total length

Pass

Comment:

Connection to the hood MUA plenum is secured and foil taped to prevent air leakage

Pass

Comment:

RESTROOM DUCT

Restroom duct is routed and sized per plan

Pass

Comment:

Restroom duct is properly supported

Pass

Comment:

Duct seams are sealed

Yes

Comment:

Dampers are accessible to TAB team for balancing

Pass

Comment:

Flex duct (if used) is supported and straight with no more than one (1) hard 90 degree elbow and less than 5ft in total length

Pass

Comment:

Duct is secured to exhaust register

Pass

Comment:

Gravity damper is installed, opens and closes freely, and is sealed to prevent air leakage

Pass

Comment:

Duct to curb transition is centered and sized to ensure it covers the entire fan inlet. Curb top plate is flush and secured to the ends of the curb.

Pass

Comment:

HVAC DUCT

Kitchen and Dining room duct is routed and sized as per plan

Pass

Comment:

Ducts are properly supported

Pass

Comment:

Ductwork is externally insulated

Yes

Comment:

Duct seams are sealed air tight using proper sealant and application for SMACNA pressure rating of duct systems	Pass
---	------

Comment:

Ducts are securely insulated as per specificatins and foil taped to prevent air barrier from being breached	Pass
---	------

Comment:

Takeoffs are installed to serve required terminal diffusers and are equipped with accessible dampers for TAB team access and can be opened or closed fully with no impingements	Pass
---	------

Comment:

Flex duct (if used) is supported and straight with no more than one (1) hard 90 degree elbow and less than 5ft in total length	Pass
--	------

Comment:

Takeoff to diffuser is installed securely to prevent slippage and air leakage	Pass
---	------

Comment:

All diffuser neck or opening sizes are installed as planned	Pass
---	------

Comment:

Supply and Return duct transitions to top of RTU curb, sized to full width and length of opening and is flashed fully to the sides of the curb.	Pass
---	------

Comment:



06-24-24 CAVA MORENO VALLEY, CA

CheckList Information

Name : FIV - RTU'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/18/2024 - Brianna Biggs - National TAB

CheckList Item Details

RTU IDENTIFICATION, ORIENTATION & LOCATION

Each RTU is tagged for proper identification with tags sized and placed on the fan for visual ease Pass

Comment:

Identify and ensure the RTU label information and size is correct Pass

Comment:

Ensure proper location of unit Pass

Comment:

Ensure orientation of curb & RTU is per plan Pass

Comment:

Ensure Packing in the blower compartment has been removed Pass

Comment:

RTU - INSTALLATION DETAILS

With disconnect switch "off" spin the indoor and outdoor fan wheel's by hand and ensure they spin freely Pass

Comment:

Ensure Roof Curb is fully flashed by roofing material and secured and curb is level

Pass

Comment:

Inspect the interior of the supply heat exchange compartment and return air compartment - validate that the duct is flashed and sealed to the top of the curb to prevent leakage or short cycling

Pass

Comment:

Hail guards installed on outdoor condenser coils

Pass

Comment:

RTU - ACCESSORIES

Power connected & disconnect installed

Pass

Comment:

Gas line connected per specification (size, painting, supports, shut-off valves, traps)

Pass

Comment:

OA hood & filters installed

Pass

Comment:

Economizer wired to control board

Pass

Comment:

Evaporator coil filters are properly installed with specified MERV rating

Pass

Comment:

Economizer damper is installed properly

Pass

Comment:

Economizer OA temperature / enthalpy sensors installed and wired

Pass

Comment:

Thermostat and humidity (if applicable) control wires wired to RTU terminals

Pass

Comment:

Condensate drain installed per specification

Pass

Comment:

Condensate line drains away from unit to a approved roof drain

Pass

Comment:

Belts are tight?

N/A

Comment:

Pulleys aligned?

N/A

Comment:

MERV rated filters are installed and are clean?

Fail

Comment:

Caulk is applied (less than 1/8" thick) from the hood against all wall surfaces or between connecting side to side hoods to prevent grease accumulation inside any crevice. Pass

Comment:

There are no penetrations into the hood canopy other than fire system nozzles Pass

Comment:

The hood is in "As New" condition with no visible damage, rust, pitting, or other blemishes Pass

Comment:

All protective film has been peeled away from the wall or other areas of impingement to assure it can be easily and fully removed prior to cleaning. Pass

Comment:

HOOD ACCESSORIES

End panels are installed Pass

Comment:

Hood filters are installed Pass

Comment:

Grease cups are installed Pass

Comment:

Ceiling Wrappers are installed and the ceiling grid is fixed to the top of the ceiling wrappers Pass

Comment:

Hood control panel has been identified and is located as per plan, is accessible, and contains all components and temperature sensors to meet local interlock (normal and abnormal conditions) and heat auto on/off functionality. Pass

Comment:

Comment:

MUA Electrical disconnect is external to the unit and properly wired

Pass

Comment:

Outdoor air awning is installed and fitted with proper OA mesh filters

Pass

Comment:

Condensate drain is installed (for cooling MUA's) with proper traps, clean-outs, and drain away from the unit to an acceptable roof drain

Pass

Comment:

Refrigeration line sets are installed and connected properly with adequate supports per specifications

Pass

Comment:

Condenser is installed away from any grease producing exhaust fans and located as per roof plan

Pass

Comment:

Condenser's electrical disconnect is external to the unit and properly wired (if applicable)

Pass

Comment:

Condenser hail guards are installed (if applicable)

Pass

Comment:

All Condenser compartment and control doors are fully accessible, minimum 36" clearance for service allowing the doors to fully open without restriction (if applicable)

Pass

Comment:

Gas line is installed per specification and properly supported

Pass

Comment:

Gas line is installed per specification and properly supported and contains maintenance shut-off valve, trap, and regulator (if line pressure requires it). MUA is equipped with inlet gas pressure gauge to validate incoming gas pressure is suitable

Pass

Comment:



06-24-24 CAVA MORENO VALLEY, CA

CheckList Information

Name : FPT - BUILDING PRESSURE AND HOOD CONTAINMENT **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/18/2024 - Brianna Biggs - National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

None

List smoke candle type used

Comment:

CE0163 45 second 150CF

Smoke test capture - Perimeter of hood (%)

Comment:

98%

Smoke test capture - Top of cooking surface (%)

Comment:

100%

WITNESS

Date test was completed

06/26/2024

Comment:

TAB tech name / Firm

Comment:

David Nicolas Sanchez / NTi

Site super name / Firm

Comment:

William Cherry / KDC

Owner representative name / Firm (if Applicable)

Comment:

N/A

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

Yes



06-24-24 CAVA MORENO VALLEY, CA

CheckList Information

Name : FPT - KEF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/18/2024 - Brianna Biggs - National TAB

CheckList Item Details

Exhaust fans wheel rotation is correct Pass

Comment:

TAB firm has balanced the exhaust fans to proper design levels Pass

Comment:

All motor and electrical readings are below the full load rating of each fan Pass

Comment:

Exhaust Fans do not have any unusual noise or vibration while operating Pass

Comment:

Smoke and Grease from exhaust fans appear to properly elevate above the parapet wall and off the roof. Pass

Comment:

Hoods have been started up by the manufacturers rep? Pass

Comment:

Hoods free of alarms? Pass

Comment:

Exhaust fans modulate to high speed when kitchen equipment is on and at cooking temperatures? If not, adjust modulation/offset down.

Pass

Comment:



06-24-24 CAVA MORENO VALLEY, CA

CheckList Information

Name : FPT - RTU's **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 06/18/2024 - Brianna Biggs - National TAB

CheckList Item Details

THERMOSTAT PROGRAMMING AND CALIBRATION

Time is correct on the thermostats Pass

Comment:

Occupied Time = 7:30 AM Pass

Comment:

Occupied Heat setpoint = 68 Pass

Comment:

Occupied Cooling setpoint = 72 Pass

Comment:

Dehumidification Setpoint = 55% Pass

Comment:

Occupied Fan = On Pass

Comment:

Unoccupied Time = 12:00AM Pass

Comment:

Unoccupied Heat setpoint = 60

Pass

Comment:

Occupied Cooling setpoint = 80

Pass

Comment:

Unoccupied Fan = Auto

Pass

Comment:

Actual measured temperature is within +/-1 degree of temperature displayed on thermostat. If not calibrate the sensor

Pass

Comment:

Actual measured RH is within +/-3 % of displayed RH at RTU or thermostat. If not calibrate the sensor

Pass

Comment:

CONTROL WIRING VALIDATION

Economizer Dry Bulb sensor wired

Pass

Comment:

Economizer Dry Bulb sensor operational

Pass

Comment:

OCP/OCC terminal wired correctly

Pass

Comment:

Thermostat Wired correctly (R,C,Y1,Y2,W1,W2)

Pass

Comment:

Humidity Sensor Wired correctly

Pass

Comment:

CALIBRATION & PROGRAMMING

RTU OA DB StPt, Reading Accuracy (+/- 2 degrees / 10 minute time to calibrate to actual reading)

N/A

Comment:

RTU MAT StPt, Reading Accuracy (+/- 2 degrees / 10 minute time to calibrate to actual reading)

N/A

Comment:

RTU MAT Low StPt

Comment:

N/A

RTU Low T Lockout

Comment:

N/A

Economizer set to 28 BTU/lb enthalpy setpoint.

Pass

Comment:

Temperature tests

Outside air temperature / humidity

Comment:

Full cooling LAT/H

Comment:

Full heating LAT/H

Comment:

OUTDOOR AIR / RELIEF DAMPER

If power exhaust installed, set point is higher than the OA damper setpoint

Pass

Comment:

If power exhaust installed, open the OA damper above the power exhaust setpoint and ensure that the power exhaust turns on

Pass

Comment:

If relief damper is installed, ensure that it is installed properly and can open freely.

Comment:

OCCUPANCY VALIDATION

Place the thermostat in "unoccupied" - Does the OA damper close fully

Pass

Comment:

Stage cooling and Heating in "unoccupied" - Does the unit properly stage and does the OA damper remain closed

Pass

Comment:

Place the thermostat in "Occupied" - Does the OA damper open to the TAB preset minimum position in High speed

Pass

Comment:

Place the thermostat in "Occupied" - Does the OA damper open to the TAB preset minimum position in Low speed (if applicable)

Pass

Comment:

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	CARRIER	CARRIER
Serial Num	-	4523P76477
Model Num	50FCQM12	50FCQM12
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35.5X18
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	6.4

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	4000	4101
SF RPM	-	1810
RA CFM	3375	3501
OA CFM	625	600
RL Voltage	-	203
RL Amperage	-	4.28
SF Rotation	-	CCW
SF System SetPt	-	C
RA Damper Position	-	95%
Min OA Damper Position	-	5%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	8.3V

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.57"
Fan Suction SP	-	-1.18"
Fan Discharge SP	-	0.56"
Total ESP	1.0"	1.13"
Fan Total SP	-	1.74"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: David Nicolas Sanchez on 06/26/2024

National TAB

Project:06-24-24 CAVA MORENO VALLEY, CA

AHU/RTU



Diffuser Supply (GRD)

RTU1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	SD4	16X6	340	0.63	449	381	381	112.1
SGRD2	DINING	SD4	16X6	200	0.63	263	294	294	147.0
SGRD3	DINING	SD4	16X6	200	0.63	356	240	240	120.0
SGRD4	DINING	SD4	16X6	340	0.63	231	323	323	95.0
SGRD5	DINING	SD4	16X6	200	0.63	333	210	210	105.0
SGRD6	DINING	SD4	16X6	340	0.63	273	329	329	96.8
SGRD7	DINING	SD4	16X6	340	0.63	350	343	343	100.9
SGRD8	DINING	SD4	16X6	340	0.63	354	343	343	100.9
SGRD9	DINING	SD4	16X6	200	0.55	333	301	242	121.0
SGRD10	DINING	SD4	16X6	300	0.55	144	233	292	97.3
SGRD11	DINING	SD4	16X6	200	0.55	187	223	218	109.0
SGRD12	DINING	SD4	16X6	300	0.55	134	193	229	76.3
SGRD13	DINING	SD4	16X6	200	0.55	135	206	215	107.5
SGRD14	DINING	SD4	16X6	300	0.55	185	195	204	68.0
SGRD15	DINING	SD4	16X6	200	0.55	336	273	238	119.0
Total				4000		4063	4087	4101	102.52%

Completed By: David Nicolas Sanchez on 06/26/2024

Asset	Notes	Date	Written By
SGRD1	Damper set to fully closed.	07/02/2024	David Nicolas Sanchez
SGRD2	Damper set to fully closed.	07/02/2024	David Nicolas Sanchez
SGRD3	Damper set to fully open, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD9	Damper set to fully closed, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD12	Damper set to fully open, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD14	Damper set to fully open, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD15	Damper set to fully closed, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: AHU/RTU



Asset: RTU2

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CARRIER	CARRIER
Serial Num	-	4523P76476
Model Num	50FCQM12	50FCQM12
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35.5X18
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	NL
Motor Rpm	-	NL
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	6.4

Drive Data		
	Design	Actual
Motor Sheave Size	-	DD
Motor Bore Size	-	DD
Motor Sheave SetPt	-	DD
Fan Sheave Size	-	DD
Fan Sheave Bore	-	DD
Belt CL Distance	-	DD
Num of Belts	-	DD
Belt Size	-	DD
Belt Alignment	-	DD

Test Data		
	Design	Actual
SF CFM	4000	4240
SF RPM	-	1802
RA CFM	3650	3900
OA CFM	350	340
RL Voltage	-	208
RL Amperage	-	3.57
SF Rotation	-	CCW
SF System SetPt	-	C
RA Damper Position	-	97%
Min OA Damper Position	-	3%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	9.3V

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.93"
Fan Suction SP	-	-1.58"
Fan Discharge SP	-	0.74"
Total ESP	1.0"	1.67"
Fan Total SP	-	2.33"

General		
	Design	Actual
Fan Rotation Correct	-	YES
Unit Filters Clean	-	YES
Condensate Drain Installed	-	YES

Completed By: David Nicolas Sanchez on 06/26/2024

National TAB

Project:06-24-24 CAVA MORENO VALLEY, CA

AHU/RTU



Diffuser Supply (GRD)

RTU2/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	OPEN KITCHEN	SD3	8"	200	1	177	241	238	119.0
SGRD2	OPEN KITCHEN	SD3	8"	200	1	124	175	188	94.0
SGRD3	OPEN KITCHEN	SD3	8"	200	1	95	81	110	55.0
SGRD4	OPEN KITCHEN	SD3	8"	200	1	140	212	216	108.0
SGRD5	KITCHEN HOOD	ACPSP	140X6	776	4.43	630	819	806	103.9
SGRD6	KITCHEN	SD1	12"	400	1	124	146	402	100.5
SGRD7	BOH	SD1	12"	400	1	302	451	384	96.0
SGRD8	BOH	SD1	12"	440	1	169	244	427	97.0
SGRD9	BOH	SD1	12"	400	1	113	157	392	98.0
SGRD10	BOH	SD1	12"	400	1	633	914	396	99.0
SGRD11	OFFICE	SD1	8"	150	1	123	179	141	94.0
SGRD12	CORRIDOR	SD2	6"	90	1	103	158	149	165.6
SGRD13	RESTROOM	SD2	6"	50	1	169	258	235	470.0
SGRD14	RESTROOM	SD2	6"	90	1	95	144	156	173.3
Total				3996		2997	4179	4240	106.11%

Completed By: David Nicolas Sanchez on 06/26/2024

Asset	Notes	Date	Written By
SGRD1	Damper not accessible, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD3	Damper not accessible, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD12	Damper not installed, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD13	Damper not installed, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez
SGRD14	Damper not installed, unable to achieve design airflow.	07/02/2024	David Nicolas Sanchez

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	LOREN COOK
Model Num	SP-150	S33Q302ZB-10
Serial Num	-	615256
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	LOREN COOK
Frame	-	NL
Horsepower	171W	16W
Motor Rpm	-	1100
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.51
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	120	163
Fan RPM	886	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	SINGLE SPEED
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	0.5"	NA
Fan Inlet SP	-	NA
Fan Discharge SP	-	NA

Completed By: David Nicolas Sanchez on 06/26/2024

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: FAN - Exhaust



Asset: EF2

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	LOREN COOK
Model Num	SP-A290	S33Q222ZB-09
Serial Num	-	615255
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	LOREN COOK
Frame	-	NL
Horsepower	81W	15W
Motor Rpm	-	1550
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	0.4
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	150	133
Fan RPM	926	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	SINGLE SPEED
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	0.5"	NA
Fan Inlet SP	-	NA
Fan Discharge SP	-	ATM

Completed By: David Nicolas Sanchez on 06/26/2024

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	DU85HFA	DU85HFA
Serial Num	-	6654187
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TELCO GREEN
Frame	-	NL
Horsepower	1	1
Motor Rpm	-	1800
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	11.4
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	2381	2169
Fan RPM	1574	1548
Fan Rotation	-	CW
Motor RPM	-	1548
System SetPt	-	85%
RL Voltage	-	113
RL Amperage	-	11.41
Total ESP	1.0"	-0.57
Fan Inlet SP	-	-0.57
Fan Discharge SP	-	ATM

Completed By: David Nicolas Sanchez on 06/26/2024

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: FAN - Supply



Asset: MUA1

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	A2-20D-MPU	A2-20D-MPU
Serial Num	-	6654187
Type	MUA	MUA
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO
Frame	-	145T
Horsepower	1	1
Motor Rpm	-	1150
Phase	3	3
Voltage (rated)	208	230
Amperage (rated)	-	3.44
Service Factor	-	1.15

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	Y
Flame Status (pass/fail)	-	PASS
Inlet Air Temp SetPt	55	55
Discharge Air Temp SetPt	60	60
Air Flow Switch SP Actual	-	0.30"

Test Data		
	Design	Actual
CFM	1976	1938
SF RPM	1041	1150
Motor RPM	-	1150
SF System SetPt	-	60.1HZ
RL Voltage	-	189@VFD
RL Amperage	-	3.2@VFD
Total ESP	-	N/A
Fan Discharge SP	-	ATM

General		
	Design	Actual
Fan Rotation Correct	-	YES

Completed By: David Nicolas Sanchez on 06/24/2024

National TAB

Project: 06-24-24 CAVA MORENO VALLEY, CA

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030 ND-2-ACPSP-F	6030 ND-2-ACPSP-F
Job / Serial Num	-	6654187
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	127"	127"
Hood Width	60"	60"
Supply Plenum Type	-	ACPSP
Supply Plenum Width	14"	14"
Supply Plenum Length	140"	140"

Test Data Supply		
	Design	Actual
Total AK Area	13.61	13.61
Kv factor (Vel)	0.89	0.89
Num of Readings	-	8
Reading1 FPM	-	208
Reading2 FPM	-	179
Reading3 FPM	-	175
Reading4 FPM	-	155
Reading5 FPM	-	138
Reading6 FPM	-	133
Reading7 FPM	-	134
Reading8 FPM	-	162
Ave FPM(corr)	-	160
CFM	1976	1938

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE SOLO	CAPTRATE SOLO
Filter Size 1	16X20	16X20
Filter Qty 1	7	7
Filter AK factor size 1	2.08	2.08
Filter Total AK Area	14.56	14.56
Filter1 FPM	-	149
Filter2 FPM	-	153
Filter3 FPM	-	157
Filter4 FPM	-	148
Filter5 FPM	-	150
Filter6 FPM	-	153
Filter7 FPM	-	137
Filter Ave FPM(corr)	-	149
CFM	2381	2169

Cooking Equipment		
	Design	Actual
Item 1	-	OVEN
Item 2	-	STOVE
Item 3	-	GRIDDLE
Item 4	-	FRYER

Completed By: David Nicolas Sanchez on 06/24/2024

