

RED LEPRECHAUN (5584294) CINCINNATI, OH

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Red Leprechaun
CAS Job Number	Cincinnati, OH
Turnover Date or TCO Date	06/06/2023
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	Received
Permanent power installed so that all hood & food equipment can be turned "on"	Not on yet
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	Not on yet
Ansul Installation Date	
Hood Startup/TAB & Fire System Pre-Test Date	05/23/2023
Fire Final Date	06/05/2023
When will cooking equipment be set under the hood?	
Fire System Rough-In (Only required when hood is 100% field piped)	
Food Equipment is set and locked in place (per plan)	No

Notes/Comments :