



Comfort. Under control.

12-26 SHAKE SHACK #1441 - JERSEY CITY, NJ (TAB, IAQ)

CheckList Information

Name :	BUILDING READINESS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

SECTION 1 - ITEMS MUST BE COMPLETED PRIOR TO SCHEDULING TEST AND BALANCE (TO BE COMPLETED VIA PHONE CALL 2 WEEKS PRIOR TO TAB DATE WITH NATIONAL TAB)

CONTACT CLAUDIA GARCIA FOR ANY QUESTIONS (855-683-6822 X3 / CGARCIA@NATIONALTAB.COM)

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	
ANTICIPATED DATE OF TURNOVER DATE?	
ANTICIPATED GRAND OPENING DATE?	
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, PLEASE ADVISE WHEN PERMANENT POWER IS ANTICIPATED TO BE TURNED ON.	YES
GAS METER IS INSTALLED AND GAS IS TURNED ON TO THE BUILDING? IF NOT, PLEASE ADVISE WHEN GAS IS ANTICIPATED TO BE TURNED ON.	YES
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS BE INSTALLED BY?	YES
IS HVAC DUCTWORK COMPLETE? IF NOT, WHEN WILL DUCTWORK BE COMPLETED BY?	YES
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN WILL DIFFUSERS BE INSTALLED BY?	YES
ARE DAMPERS INSTALLED? IF NOT, WHEN WILL DAMPERS BE INSTALLED BY?	YES

ARE RTUS INSTALLED AND WIRED? IF THEY ARE NOT INSTALLED AND WIRED, WHEN WILL THIS BE COMPLETED? ARE STARTUPS COMPLETED? IF NOT, WHEN WILL STARTUPS BE COMPLETED?

YES

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN WILL CEILING TILES BE INSTALLED?

YES

WHEN WILL COOKING EQUIPMENT ARRIVE? IF COOKING EQUIPMENT IS INSTALLED, WHEN WILL STARTUPS BE COMPLETED?

YES

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

Yes

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN WILL THIS BE COMPLETED?

YES

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN WILL THIS BE COMPLETED?

YES

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

YES

Hood Systems

ARE GREASE DUCT/HOOD DUCTWORK COMPLETE? IF NOT, WHEN WILL THIS BE COMPLETED?

YES

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN WILL IT BE INSTALLED AND WIRED BY? WHEN ARE STARTUPS ANTICIPATED FOR?

YES

ARE EFS INSTALLED? WIRED? IF NOT, WHEN WILL THE EFS BE INSTALLED? WIRED? STARTED UP? WHEN ARE STARTUPS ANTICIPATED FOR?

YES

HAS THE MUA BEEN INSTALLED? WIRED? IF NOT, WHEN WILL THE MUA BE WIRED AND INSTALLED? WHEN ARE STARTUPS ANTICIPATED FOR?

YES

WHEN IS CAPTIVE AIRE SCHEDULED TO COMPLETE SDV? THIS MUST BE COMPLETED PRIOR TO T&B.

HAS THE ANSUL FINAL BEEN COMPLETED? IF NO, WHEN IS IT SCHEDULED FOR?

MECHANICAL CONTRACTOR

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL:

Per Shake Shack requirements, engineer of record will need to approve the final TAB submittal before payment is released to contractors. If rejected, then a change order may be required to retest for an approved TAB submittal.

Notes/Comments :