



**07-06-25 CHICK-FIL-A #01918 WINTER GARDEN, FL  
(WINTER GARDEN FSU) REINVEST**

**CheckList Information**

<b>Name :</b>	NA PLAN REVIEW	<b>Status :</b>	Completed
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		
<b>Created Date :</b>	04/15/2025 - Tara Metcalf - National TAB		
<b>Completed Date :</b>	04/15/2025 - Tara Metcalf - National TAB		

**CheckList Item Details**

Processor Name:

**Comment:**

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set: Yes

**Comment:**

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton

**Comment:**

AC1 TOTAL DESIGN CFM 8750/ 25 TONNAGE = 350 CFM PER TON AC2 TOTAL DESIGN CFM 3000/ 8.5 TONNAGE = 352 CFM PER TON AC3 TOTAL DESIGN CFM 3650/ 10X TONNAGE = 365 CFM PER TON AC4 TOTAL DESIGN CFM 2875 / 7.5 TONNAGE = 388 CFM PER TON AC5 TOTAL DESIGN CFM 1800/ 5 TONNAGE = 360 CFM PER TON AC6 TOTAL DESIGN CFM 1050/ 3 TONNAGE = 350 CFM PER TON

Air device totals equal the scheduled airflow of equipment Yes

**Comment:**

All air devices have an airflow specified No

**Comment:**

RETURN AIR FOR RTU'S....

Less than 25% ratio of OA to SA for all RTU's/AHU's Yes

**Comment:**

Net space airflow is between 0 to 500 CFM positive

Yes

**Comment:**

NET SPACE AIRFLOW = 875

Scheduled Hood airflow match scheduled EF and MAU airflows

Yes

**Comment:**

Address correct?

**Comment:**

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)

Yes

**Comment:**

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

**Comment:**

NA

Engineer is not required to witness and stamp smoke capture test?  
(Mecklenburg County, NC only)

No

**Comment:**

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

Yes

**Comment:**

Inspector is not required to witness hood readings? (Palm Beach County, FL)

No

**Comment:**