



03-17-25 CHIPOTLE #4941 DUNCAN, NC

CheckList Information

Name : NA Plan Review **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/10/2025 - Tara Metcalf - National TAB
Completed Date : 03/10/2025 - Tara Metcalf - National TAB

CheckList Item Details

Processor Name:

Comment:

TARA METCALF

We have the latest set of drawings and are not working off the Bid Set: Yes

Comment:

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton Yes

Comment:

RTU 1 = 10 TON RTU 2 = 12.5 TON

Air device totals equal the scheduled airflow of equipment Yes

Comment:

RTU 1 DESIGN TOTALS = XX and UNIT DESIGN TOTALS = 3996

All air devices have an airflow specified Yes

Comment:

Less than 25% ratio of OA to SA for all RTU's/AHU's Yes

Comment:

RTU 1 OA = 700 RTU 2 OA= 800

Net space airflow is between 0 to 500 CFM positive

Comment:

RTU 1 NET CFM = 700 RTU 2 NET CFM = 800

Scheduled Hood airflow match scheduled EF and MAU airflows

Yes

Comment:

Address correct?

Yes

Comment:

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...)

Yes

Comment:

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

Comment:

Engineer is not required to witness and stamp smoke capture test?
(Mecklenburg County, NC only)

No

Comment:

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

Yes

Comment:

Inspector is not required to witness hood readings? (Palm Beach County, FL)

Yes

Comment: