



03-17-25 CHIPOTLE #4941 DUNCAN, NC

CheckList Information

Name : NA Plan Review **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/10/2025 - Tara Metcalf - National TAB

CheckList Item Details

Processor Name: TARA METCALF

Comment:

We have the latest set of drawings and are not working off the Bid Set:YES

Comment:

Scheduled AHU/RTU airflow is equivalent to 350 CFM/ton to 400 CFM/ton YES

Comment:

Air device totals equal the scheduled airflow of equipmentYES

Comment:

All air devices have an airflow specified: YES

Comment:

Less than 25% ratio of OA to SA for all RTU's/AHU's: YES

Comment:

Net space airflow is between 0 to 500 CFM positive: YES

Comment:

Scheduled Hood airflow match scheduled EF and MAU airflows: YES

Comment:

Address correct? YES

Comment:

Are the units typical of the prototype? (ie not AHUs, HPs, WSHPs,...) YES

Comment:

If there are hydroincs what type of valves are there? (Auto flow or Manual; Ask GC/Get Submittal)

Comment:

Engineer is not required to witness and stamp smoke capture test?
(Mecklenburg County, NC only)

Comment:

Smoke detector testing is not required? (Arizona; Orlando, FL metro area only)

Comment:

Inspector is not required to witness hood readings? (Palm Beach County, FL)

Comment:
