



Comfort. Under control.

## 09-19 CULVERS - LOGANSPORT, IN

### CheckList Information

**Name :** BUILDING READINESS **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

### CheckList Item Details

#### GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	09/23/2022
ANTICIPATED DATE OF TURNOVER DATE?	09/23/2022
ANTICIPATED GRAND OPENING DATE?	09/26/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? IF SO, WHEN ARE FINALS ANTICIPATED FOR?	
IS PERMANENT POWER TURNED ON TO THE BUILDING?	NO - TRANSFORMER TO BE SET ON FRIDAY (9/9), PERM POWER IS ON MONDAY (9/12).
IS THE GAS METER SET AND GAS TURNED ON TO THE BUILDING?	NO - GAS METER NEEDS TO BE INSTALLED, ANTICIPATING COMPLETION BY EOTW 9/5. ALL INSPECTIONS HAVE BEEN PASSED.
ARE ALL EXTERIOR DOORS AND WINDOWS INSTALLED (BUILDING IS SEALED)?	YES.
ALL DUCTWORK, DIFFUSERS, AND DAMPERS ARE INSTALLED? IF NOT, WHEN WILL THIS BE COMPLETED?	NO - TO BE COMPLETED BY EONW 9/12.
ARE RTUS INSTALLED? WIRED? IF NOT, WHEN ARE THEY ANTICIPATED TO BE INSTALLED AND WIRED? HAVE STARTUPS BEEN COMPLETED? IF NOT, WHEN ARE STARTUPS ANTICIPATED FOR?	NO - RTUS ARE INSTALLED & WIRED. STARTUPS ANTICIPATED FOR WK 9/12.
ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN ARE THEY ANTICIPATED TO ALL BE INSTALLED?	YES.
WHEN WILL COOKING EQUIP ARRIVE AND WHEN WILL IT BE COMPLETELY INSTALLED?	NO - ON SITE. TO BE COMPLETELY INSTALLED BY EOTW 9/5.

#### FINAL READINESS

**Building**

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?

**HVAC Systems**

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN IS THIS ANTICIPATED TO BE COMPLETED?

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?

**Hood Systems**

IS THE GREASE DUCT/HOOD DUCTWORK INSTALLED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE?

YES.

ARE EFS INSTALLED ON CURBS AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE?

NO - STARTUPS ANTICIPATED FOR WK 9/12 PENDING PERM POWER.

IS THE MUA INSTALLED AND WIRED? IF NOT, WHEN IS THE ANTICIPATED COMPLETION DATE FOR THIS? HAVE STARTUPS BEEN COMPLETED, IF NOT, WHEN IS THE ANTICIPATED STARTUP DATE?

NO - STARTUPS ANTICIPATED FOR WK 9/12 PENDING PERM POWER.

HAS THE ANSUL TEST BEEN COMPLETED? IF NOT, WHEN IS THIS SCHEDULED FOR?

**Contact Information**

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED?

MECHANICAL CONTRACTOR COMPANY NAME, CONTACT NAME, CONTACT PHONE NUMBER, AND CONTACT EMAIL: