

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 08/19/2025
Completed By: National TAB

PROJECT
08-18-25 CAVA BURLINGTON, MA

101 MIDDLESEX TURNPIKE

BURLINGTON, MA 01803

Client

CAVA
702 H ST NW
2nd floor
Washington, DC 20001

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

Table Of Contents

Section	Page #
Summary	3
Issue Data	4
Balance Schedule	15
Checklist Data	16
AHU/RTU	43
FAN - Exhaust	49
FAN - Supply	52
Kitchen Hood Type I	54
GRD Layout	56

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- Hood Accessories not installed.
- Hood Controls
- KEF-1: Hinge Kit
- MUA: Compressor Compartment Blocked by Wind Screen
- Restroom Exhaust Low: Backdraft Dampers
- RTU Dehumidification
- RTU-1 (KITCHEN): Cooling is not Functional
- RTU-1 / RTU-2: Diffusers Not Installed
- RTU-1 / RTU-2: Ductwork Installation
- RTU-2: Misaligned on Curb; Leakage



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : Hood Accessories not installed.
Description : Grease cups for the hood are not installed and could not be located. 2 hood lights do not have lightbulbs installed. Recommend they are intalled.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA


Project Issue Information

Issue Name : Hood Controls
Description : Supply motor not visible in hood controls. Appears configuration of hood setup is incorrect and needs review from Captive Aire tech. Adjusted MUA fan speed at unit by changing blower control to VFD Manual. Hood is also alarmed for CORE 1 fault. Switch is not on test but alarm remains, not impacting hood operation. Needs Service.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : KEF-1: Hinge Kit
Description : Hood exhaust fan KEF-1 does not have hinge kit installed as specified in plans. Electrical conduit is not long enough to hinge fan back should it be installed. Fan also has large dent and is missing its grease cup. Plans also specify a viroguard, which is not installed.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : MUA: Compressor Compartment Blocked by Wind Screen
Description : Wind screen for unit was attached over the compressor compartment and can no longer be accessed. Needs correction. Wind screen installation also screwed into rtu panels damaging doors.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : Restroom Exhaust Low: Backdraft Dampers
Description : Restroom exhaust fans are low on airflow. Suspect backdraft dampers are stuck shut. Additionally, excessive flex duct is use, likely further limiting airflow.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA


Project Issue Information

Issue Name : RTU Dehumidification
Description : RTU model numbers and reheat coil indicate units have dehumidification. No humidity sensors are installed or wired for either RTU. Recommend humidity sensors are installed so units can control space humidity.
Created By : National TAB **Assigned To :** National TAB - Brianna Biggs
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025




08/20/2025

08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : RTU-1 (KITCHEN): Cooling is not Functional
Description : Cooling is locked out on RTU-1 serving the kitchen. Suspect low pressure alarm. Unit needs service.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB


Project Issue File Details



08/20/2025



08/20/2025



08/20/2025

Project Issue Response Details

- **08/19/2025 National TAB - Michael McDonnell**
 - Gas valve at this unit in off position. Suggests unit has not been started up. Could not test heat.



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : RTU-1 / RTU-2: Diffusers Not Installed
Description : Both RTUs do not have all diffusers installed. RTU-1 is missing office grille. RTU-2 is missing restroom supply diffusers. These grilles were roughly balanced based on traverse and velocity at outlet.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : RTU-1 / RTU-2: Ductwork Installation
Description : Ductwork installation needs review. Excessive flex duct is used that exceeds 5ft in length. Run-outs make more than one transition and are pinched in some instances. RTU-1 return is pinched, restricting airflow. Ductwork is not attached to diffusers in most instances. RTU-1 grilles are 3 different sizes; not per plan.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08/20/2025



08-18-25 CAVA BURLINGTON, MA

Project Issue Information

Issue Name : RTU-2: Misaligned on Curb; Leakage
Description : Unit is misaligned on the curb and leaking at the supply discharge along the edge of the curb. This needs correction. The discharge panel itself also needs to be secured / sealed as it is leaking.
Created By : National TAB **Assigned To :** National TAB - Michael McDonnell
Status : Open
Priority : High **Asset Tag :**
Originated Date : 08/19/2025 - Michael McDonnell - National TAB

Project Issue File Details



08/20/2025



08/20/2025



08/20/2025

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-T1A	KITCHEN	4000	4104	3712	3810	288	294	7.2%	7.2%						
RTU-T1B	DINING	4000	4041	3712	3740	288	301	7.2%	7.4%						
MUA-1	KITCHEN HD									1694	1712				
KEF-1	KITCHEN HD											2311	2136		
CEF-1	RESTROOM													125	42
CEF-2	RESTROOM													125	36
TOTALS		8000	8145	7424	7550	576	595			1694	1712	2311	2136	250	78

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2270	2307
TOTAL EXHAUST	2561	2214
NET AIRFLOW	-291	93

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.
SIDE	0.
REAR	0.001
AVERAGE	0.0003

FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.: ✓

NOTES:

[1] Building Pressure measured as neutral. Once restroom exhaust is corrected, anticipate negative pressurization per plans.

CheckList List

- FIV - EF'S
- FIV - HOODS
- FIV - HVAC DUCTWORK
- FIV - MUA
- FIV - RTU'S
- FPT - BUILDING PRESSURE AND HOOD CONTAINMENT
- FPT - KEF'S
- FPT - MUA
- FPT - RTU's



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FIV - EF'S **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/19/2025 - Michael McDonnell - National TAB

CheckList Item Details

Unit Tag matches the design and submittal MFG and Model Pass

Comment:

Each exhaust fan is proper tagged for proper identification with tags sized and placed on the fan for visual ease Fail

Comment:

Several captive aire exhaust fans on roof. Hood fan not identified to CAVA.

Fans are installed in the correct location and orientation Pass

Comment:

All packing, material and debris has been removed from the blower/wheel housing and the motor compartment Pass

Comment:

Fan wheels turn easily by hand (turn power off prior to testing) Pass

Comment:

Fans grease duct curb top plate is properly transitioned to the fan inlet and flush on top of the curb, sealed to the fan base to prevent leakage Pass

Comment:

Exhaust fans have external disconnects and are connected to allow full hinging of each exhaust fan Fail

Comment:

No hinge kit installed.

Fan is properly hinged and supported when hinged fully back for grease duct access (for Halton fans, ensure the base mounted disconnect is not hitting the fan base/curb when fully hinged back) Fail

Comment:

No hinge kit installed. Electrical conduit will also need to be extended.

Grease cups are properly installed and connected to the fan base grease drain to prevent spilling outside of the grease cup Fail

Comment:

No grease cup installed.

Exhaust fans are located 5ft from parapet wall and 10ft from any fresh air intake. Pass

Comment:

Notes/Comments :

Hood exhaust fan has large dent.

Date :08/19/2025



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FIV - HOODS **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 07/28/2025 - Natasha Louw - National TAB
Completed Date : 08/19/2025 - Michael McDonnell - National TAB

CheckList Item Details

HOOD INSTALLATION DETAILS

Kitchen hoods tags match design and submitted information	Pass
---	------

Comment:

Kitchen hoods are hung Level using 1/2" threaded rod	Pass
--	------

Comment:

Kitchen hoods are supported using beam clamps and/or Unistrut per required structural and local AHJ requirements	Pass
--	------

Comment:

Kitchen hoods are hung level front to back and side to side	Pass
---	------

Comment:


Kitchen hoods are hung at 80" AFF	Pass
-----------------------------------	------

Comment:

Kitchen Hoods are flush against the wall along the bottom and each of it's side walls.	Fail
--	------

Comment:

Gap on left side of wall. Will allow for accumulation of grease and dirt. Recommend this is sealed.



08/19/2025



08/19/2025

Caulk is applied (less than 1/8" thick) from the hood against all wall surfaces or between connecting side to side hoods to prevent grease accumulation inside any crevice.

Fail

Comment:

Gap on left side of wall. Will allow for accumulation of grease and dirt. Recommend this is sealed.

There are no penetrations into the hood canopy other than fire system nozzles

Pass

Comment:

The hood is in "As New" condition with no visible damage, rust, pitting, or other blemishes

Pass

Comment:

All protective film has been peeled away from the wall or other areas of impingement to assure it can be easily and fully removed prior to cleaning.

Pass

Comment:

HOOD ACCESSORIES

End panels are installed

Pass

Comment:

Hood filters are installed

Pass

Comment:

Grease cups are installed

Fail

Comment:

Ceiling Wrappers are installed and the ceiling grid is fixed to the top of the ceiling wrappers

Pass

Comment:

Hood control panel has been identified and is located as per plan, is accessible, and contains all components and temperature sensors to meet local interlock (normal and abnormal conditions) and heat auto on/off functionality.

Pass

Comment:

Notes/Comments :

Fire test alarm present on hood.

Date :08/19/2025



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FIV - HVAC DUCTWORK **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/19/2025 - Michael McDonnell - National TAB

CheckList Item Details

KVS - GREASE DUCT (HOOD SYSTEM)

Grease duct is sized and routed per plan Pass

Comment:

Grease duct is properly supported Pass

Comment:

Grease duct has code required negative pitch from fan inlet back to the hood riser connection Pass

Comment:

Grease duct has required clean-out doors installed, labeled, and accessible for removal/cleaning. Doors are located as required by code Pass

Comment:

Grease duct clean-out doors are secured using tool less fasteners and seal fully when hand tightened Pass

Comment:

Grease duct is centered in the curb and transitions as required to ensure the fan inlet is fully covered by the grease duct opening. Duct top plate flanges to the edges of the curb and is secured and flat so that the fan sits flush and square. Pass

Comment:

Grease duct is wrapped if welded duct, or is double wall round duct?

Pass

Comment:

KVS - MUA DUCT (HOOD SYSTEM)

MUA duct is routed and sized as per plan

Pass

Comment:

MUA duct is properly supported

Pass

Comment:

MUA duct seams are sealed air tight using proper sealant and application for SMACNA pressure rating of duct systems

Yes

Comment:

MUA duct is externally insulated and taped to prevent vapor barrier from being breached

Pass

Comment:

MUA duct drop box and transitions are done to encourage laminar flow and avoid restrictions

Pass

Comment:

Drop orientation is not ideal, constricted pace. Unit at design.

Branch take-off's have accessible dampers exposed for the TAB team to adjust each line as necessary

Fail

Comment:

Flex duct (if used) is supported and straight with no more than one (1) hard 90 degree elbow and less than 5ft in total length

N/A

Comment:

Connection to the hood MUA plenum is secured and foil taped to prevent air leakage

Pass

Comment:

RESTROOM DUCT

Restroom duct is routed and sized per plan

Fail

Comment:

Restroom duct is properly supported

Fail

Comment:



08/19/2025

Duct seams are sealed

No

Comment:

Dampers are accessible to TAB team for balancing

Pass

Comment:

Dampers are poorly installed and do not lock down easily. No dampers were located for the acpsp, but it fell into design.

Flex duct (if used) is supported and straight with no more than one (1) hard 90 degree elbow and less than 5ft in total length

Fail

Comment:

Duct is secured to exhaust register

Fail

Comment:

Gravity damper is installed, opens and closes freely, and is sealed to prevent air leakage

N/A

Comment:

celing fans

Duct to curb transition is centered and sized to ensure it covers the entire fan inlet. Curb top plate is flush and secured to the ends of the curb.

N/A

Comment:

celing fans

HVAC DUCT

Kitchen and Dining room duct is routed and sized as per plan

Pass

Comment:

Ducts are properly supported

Pass

Comment:

Ductwork is externally insulated

Yes

Comment:

Dining ductwork is not insulated.

Duct seams are sealed air tight using proper sealant and application for SMACNA pressure rating of duct systems


Fail

Comment:

Ducts are securely insulated as per specificatins and foil taped to prevent air barrier from being breached

Fail

Comment:



08/19/2025

Takeoffs are installed to serve required terminal diffusers and are equipped with accessible dampers for TAB team access and can be opened or closed fully with no impingements

Fail

Comment:

Flex duct (if used) is supported and straight with no more than one (1) hard 90 degree elbow and less than 5ft in total length

Fail

Comment:

Takeoff to diffuser is installed securely to prevent slippage and air leakage

Pass

Comment:

All diffuser neck or opening sizes are installed as planned

Pass

Comment:

Supply and Return duct transitions to top of RTU curb, sized to full width and length of opening and is flashed fully to the sides of the curb.

Fail

Comment:

Dining RTU is leaking supply air on the roof.



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FIV - MUA **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/20/2025 - Michael McDonnell - National TAB

CheckList Item Details

MUA Tag information matches design and submittal criteria	Pass
--	-------------

Comment:

MUA Fan has a permanent tag for identification located on the unit located and sized for visual ease	Fail
---	-------------

Comment:

Not identified for CAVA.

MUA is installed in the proper location and orientation	Pass
--	-------------

Comment:

MUA intake is a minimum 10ft from any exhaust, roof vent or dirty air source	Pass
---	-------------

Comment:

Blower compartment and internal heater area is free of packing material, debris, and dirt	Pass
--	-------------

Comment:

Blower wheel turns freely by hand (turn power off prior to testing)	Pass
--	-------------

Comment:

All MUA compartment and control doors are fully accessible, minimum 36" clearance for service allowing the doors to fully open without restriction	Fail
Comment: Wind screen is blocking access to unit in some instances.	
MUA Electrical disconnect is external to the unit and properly wired	Pass
Comment:	
Outdoor air awning is installed and fitted with proper OA mesh filters	Fail
Comment: DOAS style supply used, no OA hood.	
Condensate drain is installed (for cooling MUA's) with proper traps, clean-outs, and drain away from the unit to an acceptable roof drain	Fail
Comment: Installed but not routed properly.	
Refrigeration line sets are installed and connected properly with adequate supports per specifications	N/A
Comment: Internal	
Condenser is installed away from any grease producing exhaust fans and located as per roof plan	N/A
Comment: Internal.	
Condenser's electrical disconnect is external to the unit and properly wired (if applicable)	N/A
Comment: Internal.	
Condenser hail guards are installed (if applicable)	Pass
Comment:	
All Condenser compartment and control doors are fully accessible, minimum 36" clearance for service allowing the doors to fully open without restriction (if applicable)	Fail
Comment: Wind screen structure is blocking.	

Gas line is installed per specification and properly supported

Pass

Comment:

Gas line is installed per specification and properly supported and contains maintenance shut-off valve, trap, and regulator (if line pressure requires it). MUA is equipped with inlet gas pressure gauge to validate incoming gas pressure is suitable

Pass

Comment:



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FIV - RTU'S **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/20/2025 - Michael McDonnell - National TAB

CheckList Item Details

RTU IDENTIFICATION, ORIENTATION & LOCATION

Each RTU is tagged for proper identification with tags sized and placed on the fan for visual ease	Fail
--	------

Comment:

Identify and ensure the RTU label information and size is correct	Pass
---	------

Comment:

10 ton units, carrier

Ensure proper location of unit	Pass
--------------------------------	------

Comment:

Ensure orientation of curb & RTU is per plan	Pass
--	------

Comment:

Ensure Packing in the blower compartment has been removed	Pass
---	------

Comment:

RTU - INSTALLATION DETAILS

With disconnect switch "off" spin the indoor and outdoor fan wheel's by hand and ensure they spin freely	Pass
--	------

Comment:

Ensure Roof Curb is fully flashed by roofing material and secured and curb is level

Pass

Comment:

Inspect the interior of the supply heat exchange compartment and return air compartment - validate that the duct is flashed and sealed to the top of the curb to prevent leakage or short cycling

Fail

Comment:

RTU-2 is not aligned with curb. leaking.

Hail guards installed on outdoor condenser coils

Pass

Comment:

RTU - ACCESSORIES

Power connected & disconnect installed

Pass

Comment:

Gas line connected per specification (size, painting, supports, shut-off valves, traps)

Pass

Comment:

RTU-1 gas valve is off.

OA hood & filters installed

Pass

Comment:

Economizer wired to control board

Pass

Comment:

Evaporator coil filters are properly installed with specified MERV rating

Fail

Comment:

Construction filters present.

Economizer damper is installed properly

Pass

Comment:

Economizer OA temperature / enthalpy sensors installed and wired

Pass

Comment:

Thermostat and humidity (if applicable) control wires wired to RTU terminals

Pass

Comment:

Thermostat wired, no humidity sensor installed. Unit has humidity control.

Condensate drain installed per specification

Fail

Comment:

Not per specification.



08/20/2025

Condensate line drains away from unit to a approved roof drain

Fail

Comment:

Drops at unit.

Belts are tight?

N/A

Comment:

Pulleys aligned?

N/A

Comment:

MERV rated filters are installed and are clean?

Fail

Comment:

Already mentioned.



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FPT - BUILDING PRESSURE AND HOOD CONTAINMENT **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/20/2025 - Michael McDonnell - National TAB

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

List equipment turned on for testing

Comment:

None

List smoke candle type used

Comment:

45 second smoke emitter

Smoke test capture - Perimeter of hood (%)

Comment:

100%

Smoke test capture - Top of cooking surface (%)

Comment:

100%

WITNESS

Date test was completed

08/19/2025

Comment:

TAB tech name / Firm

Comment:

Michael McDonnell / NTI

Site super name / Firm

Comment:

Jason/ Russ Co

Owner representative name / Firm (if Applicable)

Comment:

NA

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

Yes, building is measuring neutral. Once restroom exhaust fans are corrected, anticipate slightly negative net airflow and pressurization.



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FPT - KEF'S **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 07/28/2025 - Natasha Louw - National TAB
Completed Date : 08/20/2025 - Michael McDonnell - National TAB

CheckList Item Details

Exhaust fans wheel rotation is correct Pass

Comment:

TAB firm has balanced the exhaust fans to proper design levels Pass

Comment:

All motor and electrical readings are below the full load rating of each fan Pass

Comment:

KEF at FLA

Exhaust Fans do not have any unusual noise or vibration while operating Pass

Comment:

Smoke and Grease from exhaust fans appear to properly elevate above the parapet wall and off the roof. Pass

Comment:

Hoods have been started up by the manufacturers rep? Pass

Comment:

Hoods free of alarms? Fail

Comment:

Hood has Core 1 Fault, test mode. Test switch was returned to position but did not remove alarm, needs service. Not impacting hood operation.

Exhaust fans modulate to high speed when kitchen equipment is on and at cooking temperatures? If not, adjust modulation/offset down.

N/A

Comment:

Removed Modulation, all HVAC CAV.



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FPT - MUA **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/19/2025 - Michael McDonnell - National TAB

CheckList Item Details

TAB firm has balanced the MUA to within proper design limits Pass

Comment:

Blower wheel rotation is correct Pass

Comment:

MUA does not have any unusual noise or vibration while operating Pass

Comment:

Motor and electrical measurements are below the full load rating Pass

Comment:

Startup has been completed by the manufacturers rep? Fail

Comment:

Per GC, cooling has not yet been started up due to installation of wind screen

Heater tested and is functional? Pass

Comment:

Cooling is tested and is functional? No

Comment:

Per GC, cooling has not yet been started up due to installation of wind screen



08-18-25 CAVA BURLINGTON, MA

CheckList Information

Name : FPT - RTU's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 07/28/2025 - Natasha Louw - National TAB

Completed Date : 08/20/2025 - Michael McDonnell - National TAB

CheckList Item Details

THERMOSTAT PROGRAMMING AND CALIBRATION

Time is correct on the thermostats	Pass
---	------

Comment:

Occupied Time = 7:30 AM	Fail
--------------------------------	------

Comment:

NTAB corrected

Occupied Heat setpoint = 68	Pass
------------------------------------	------

Comment:

Occupied Cooling setpoint = 72	Pass
---------------------------------------	------

Comment:

Dehumidification Setpoint = 55%	N/A
--	-----

Comment:

RTUS have dehumidification, reheat coil, but are not wired with a humidity sensor.

Occupied Fan = On	Pass
--------------------------	------

Comment:

Unoccupied Time = 12:00AM	Pass
Comment:	
Unoccupied Heat setpoint = 60	Pass
Comment:	
Occupied Cooling setpoint = 80	Pass
Comment:	
Unoccupied Fan = Auto	Pass
Comment:	
Actual measured temperature is within +/-1 degree of temperature displayed on thermostat. If not calibrate the sensor	Pass
Comment:	
Actual measured RH is within +/-3 % of displayed RH at RTU or thermostat. If not calibrate the sensor	N/A
Comment:	
CONTROL WIRING VALIDATION	
Economizer Dry Bulb sensor wired	Pass
Comment:	
Economizer Dry Bulb sensor operational	Pass
Comment:	
OCP/OCC terminal wired correctly	Pass
Comment:	
Thermostat Wired correctly (R,C,Y1,Y2,W1,W2)	Pass
Comment:	
Humidity Sensor Wired correctly	N/A

Comment:

CALIBRATION & PROGRAMMING

RTU OA DB StPt, Reading Accuracy (+/- 2 degrees / 10 minute time to calibrate to actual reading) Pass

Comment:

RTU MAT StPt, Reading Accuracy (+/- 2 degrees / 10 minute time to calibrate to actual reading) Pass

Comment:

RTU MAT Low StPt

Comment:

Not Found

RTU Low T Lockout

Comment:

35 F

Economizer set to 28 BTU/lb enthalpy setpoint. Pass

Comment:

Temperature tests

Outside air temperature / humidity

Comment:

74 F / 56% RH

Full cooling LAT/H

Comment:

RTU-1: Cooling not functional. RTU-2: 51.4 F / 54 %RH

Full heating LAT/H

Comment:

RTU1: Gas valve off, unit not started up. RTU-2: 119.1 F 42% RH

OUTDOOR AIR / RELIEF DAMPER

If power exhaust installed, set point is higher than the OA damper setpoint

N/A

Comment:

If power exhaust installed, open the OA damper above the power exhaust setpoint and ensure that the power exhaust turns on

N/A

Comment:

If relief damper is installed, ensure that it is installed properly and can open freely.

N/A

Comment:

OCCUPANCY VALIDATION

Place the thermostat in "unoccupied" - Does the OA damper close fully

Fail

Comment:

OA damper stays open.

Stage cooling and Heating in "unoccupied" - Does the unit properly stage and does the OA damper remain closed

Fail

Comment:

Place the thermostat in "Occupied" - Does the OA damper open to the TAB preset minimum position in High speed

Pass

Comment:

Place the thermostat in "Occupied" - Does the OA damper open to the TAB preset minimum position in Low speed (if applicable)

Pass

Comment:

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

System/Unit: AHU/RTU



Asset: RTU1

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	TRANE	CARRIER
Serial Num	-	4624P67016
Model Num	YSJ120A4S0H	48FCDN12B3
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35X19
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NA
Horsepower	3.0	NOT LISTED
Motor Rpm	-	NOT LISTED
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	12.6

Test Data		
	Design	Actual
SF CFM	4000	4104
SF RPM	-	1900
RA CFM	3712	3810
OA CFM	288	294
RL Voltage	-	215/215/216
RL Amperage	-	6.7/6.8/7.1
SF Rotation	-	CORRECT
SF System SetPt	-	1900 RPM
RA Damper Position	-	MECHANICALLY LINKED
Min OA Damper Position	-	12%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	28.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-1.04"
Fan Suction SP	-	-1.42"
Fan Discharge SP	-	0.68"
Total ESP	1.17"	1.72"
Fan Total SP	-	2.10"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	CONSTRUCTION FILTERS INSTALLED
Condensate Drain Installed	YES

Completed By: Michael McDonnell on 08/19/2025

Notes:

[1] HIGH RETURN STATIC PRESSURE. INSTALLATION OF RETURN DUCTWORK CAUSING RESTRICTION. SEE PHOTOS.

[2] COOLING NOT FUNCTIONAL-ALARMED

[3] GAS VALVE IN OFF POSITION

[4] CONSTRUCTION FILTERS STILL INSTALLED.

Written By: Michael McDonnell on 08/19/2025

Unit Data - PHOTO LOG



08/20/2025



08/20/2025

National TAB

Project:08-18-25 CAVA BURLINGTON, MA

AHU/RTU



Diffuser Supply (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD2	KITCHEN	E	10"	240	1.0	182	248	248	103.3
SGRD2	KITCHEN	E	10"	240	1.0	146	260	260	108.3
SGRD3	KITCHEN	E	10"	240	1.0	225	223	223	92.9
SGRD4	KITCHEN	E	10"	240	1.0	289	264	261	108.8
SGRD4	KITCHEN	E	10"	240	1.0	117	247	247	102.9
SGRD6	KITCHEN HD	ACPSP	140X6	844	4.43	974	837	837	99.2
SGRD7	KITCHEN	A	10"	400	1.0	281	382	382	95.5
SGRD8	BOH	A	12"	400	1.0	515	381	381	95.3
SGRD9	BOH	A	12"	400	1.0	392	383	383	95.8
SGRD10	BOH	A	12"	400	1.0	423	391	391	97.8
SGRD11	OFFICE	C	6"	74	1.0	156	72	72	97.3
SGRD12	BOH	A	12"	400	1.0	479	416	416	104.0
Total				4118		4179	4104	4101	99.59%

Completed By: Michael McDonnell on 08/19/2025

Asset	Notes	Date	Written By
SGRD11	DIFFUSER NOT INSTALLED. MEASURED VELOCITY AT OUTLET.	08/19/2025	Michael McDonnell

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA
System/Unit: AHU/RTU



Asset: RTU2

AREA: DINING

Unit Data		
	Design	Actual
MFG	TRANE	CARRIER
Serial Num	-	4624P67016
Model Num	YSJ120A4S0H	48FCDN12B3
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	35X19
Num Final Filter 1	-	4
Final Filter Size 1	-	20X20X2

Motor Data		
	Design	Actual
Motor MFG	-	NA
Horsepower	3.0	NOT LISTED
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	12.6

Test Data		
	Design	Actual
SF CFM	4000	4041
SF RPM	-	1880
RA CFM	3712	3740
OA CFM	288	301
RL Voltage	-	218/216/216
RL Amperage	-	6.8/6.7/6.5
SF Rotation	-	CORRECT
SF System SetPt	-	1880 RPM
RA Damper Position	-	MECHANICALLY LINKED
Min OA Damper Position	-	16%
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	28.0

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.78"
Fan Suction SP	-	-1.20"
Fan Discharge SP	-	0.68"
Total ESP	1.17"	1.46"
Fan Total SP	-	1.88"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	CONSTRUCTION FILTERS INSTALLED
Condensate Drain Installed	YES

Completed By: Michael McDonnell on 08/19/2025

Notes:

- [1] UNIT IS MISALINGED, LEAKING SUPPLY AIR INTO ATMOSPHERE ON ROOF.
- [2] SUPPLY GRILLES VARY IN SIZE AND ARE NOT INSTALLED PER PLAN.
- [3] RESTROOM DIFFUSERS NOT INSTALLED. TRAVERSED HALLWAY TOTAL AND USED VELOCITY TO VERIFY CFM AT THOSE OUTLETS.

Written By: Michael McDonnell on 08/19/2025

National TAB

Project:08-18-25 CAVA BURLINGTON, MA

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	D	4x12	250	0.26	201	246	246	98.4
SGRD2	DINING	D	6x24	340	0.60	342	328	328	96.5
SGRD3	DINING	D	4x12	340	0.26	193	318	318	93.5
SGRD4	DINING	D	8x24	250	0.83	467	241	241	96.4
SGRD5	DINING	D	4x12	320	0.26	224	308	308	96.3
SGRD6	DINING	D	6x24	340	0.60	344	328	328	96.5
SGRD7	DINING	D	8x24	250	0.83	433	264	264	105.6
SGRD8	DINING	D	6X24	340	0.60	301	354	354	104.1
SGRD9	DINING	D	6X24	340	0.60	274	318	318	93.5
SGRD10	DINING	D	8X24	250	0.83	472	269	269	107.6
SGRD11	DINING	D	6X24	340	0.60	360	364	364	107.1
SGRD12	DINING	D	6X24	340	0.60	357	371	371	109.1
SGRD13	HALLWAY	C	10"	75	1.0	64	72	72	96.0
SGRD14	HALLWAY	C	10"	75	1.0	80	80	80	106.7
SGRD15	RESTROOM	C	6"	75	1.0	134	118	118	157.3
SGRD16	RESTROOM	C	6"	75	1.0	39	62	62	82.7
Total				4000		4285	4041	4041	101.02%

Completed By: Michael McDonnell on 08/19/2025

Asset	Notes	Date	Written By
SGRD2	[1] GRILLE RELOCATED TO OTHER SIDE OF SUPPLY DUCT T, ADJACENT TO DIFFUSER 2-6. BALANCED TO LISTED CFM.	08/19/2025	Michael McDonnell
SGRD15	DIFFUSER NOT INSTALLED. MEASURED VELOCITY AT OUTLET.	08/19/2025	Michael McDonnell
SGRD16	DIFFUSER NOT INSTALLED. MEASURED VELOCITY AT OUTLET.	08/19/2025	Michael McDonnell

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	LOREN COOK	PANASONIC
Model Num	GC-186	FV-0511VQ1
Serial Num	-	50123M
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	125	36
Fan RPM	796	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	130 CFM
RL Voltage	-	121
RL Amperage	-	0.28

Motor Data		
	Design	Actual
Motor MFG	-	NOT LISTED
Motor Rpm	-	NOT LISTED
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	0.31

Completed By: Michael McDonnell on 08/19/2025

Notes:

[1] FAN LOW ON AIRFLOW. SUSPECT BACKDRAFT DAMPER IS STUCK SHUT. EXCESSIVE USE OF FLEX DUCT ALSO INHIBITING AIRFLOW.

Written By: Michael McDonnell on 08/19/2025

Unit Data - PHOTO LOG



08/20/2025

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

System/Unit: FAN - Exhaust



Asset: EF2

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	LOREN COOK	PANASONIC
Model Num	GC-186	FV-0511VQ1
Serial Num	-	50123M
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	125	42
Fan RPM	796	DD
Fan Rotation	-	CORRECT
Motor RPM	-	DD
System SetPt	-	SET TO 130 CFM
RL Voltage	-	121
RL Amperage	-	0.27

Motor Data		
	Design	Actual
Motor MFG	-	NA
Motor Rpm	-	NL
Phase	1	1
Voltage (rated)	120	120
Amperage (rated)	-	0.31

Completed By: Michael McDonnell on 08/19/2025

Notes:

[1] FAN LOW ON AIRFLOW. SUSPECT BACKDRAFT DAMPER IS STUCK SHUT. EXCESSIVE USE OF FLEX DUCT ALSO INHIBITING AIRFLOW.

Written By: Michael McDonnell on 08/19/2025

Unit Data - PHOTO LOG



08/20/2025

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

System/Unit: FAN - Exhaust



Asset: KEF1

AREA: KITCHEN HD

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	DU180HFA	DU180HFA
Serial Num	-	7187717
Type	UPBLAST	CRE UPBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	2311	2136
Fan RPM	1123	1046
Fan Rotation	-	CCW, CORRECT
Motor RPM	-	1046
System SetPt	-	54.6 HZ
RL Voltage	-	158 @ VFD
RL Amperage	-	3.4 @ VFD
Total ESP	1.250"	1.34"
Fan Inlet SP	-	-1.34"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	TECO WETINGHOUSE
Frame	-	145T
Horsepower	1.000	1.0
Motor Rpm	-	1150
Phase	3	3
Voltage (rated)	208	208
Amperage (rated)	-	3.44
Service Factor	-	1.15

Completed By: Michael McDonnell on 08/19/2025

Notes:

- [1] CAPTIVE AIRE SHEETS CONFLICT. SHEET 1.1 LISTS HOOD EXHAUST AS 2117 CFM. 1.4 LISTS FAN EXHAUST AS 2311. FAN AT FLA.
- [2] HINGE KIT NOT INSTALLED. GREASE CUP NOT INSTALLED.
- [3] FAN DENTED.

Written By: Michael McDonnell on 08/20/2025

Unit Data - PHOTO LOG



08/20/2025

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

System/Unit: FAN - Supply



Asset: MAU1

AREA: KITCHEN HD

Unit Data		
	Design	Actual
MFG	EARTU1-I.200-15-5-MPU	EARTU1-I.200-15-5T-MPU
Model Num	ECON-AIR	ECON-AIR
Serial Num	-	71877717
Type	MAU	MAU
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	TECO WESTINGHOUSE
Frame	-	145T
Horsepower	1.00	1.0
Motor Rpm	-	1150
Phase	3	3
Voltage (rated)	208	230
Amperage (rated)	-	3.44
Service Factor	-	1.15

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	YES
Flame Status (pass/fail)	-	BURNER TUBES
Inlet Air Temp SetPt	55	55
Discharge Air Temp SetPt	60	60

Test Data		
	Design	Actual
CFM	1694	1712
SF RPM	-	1245
Motor RPM	-	1245
SF System SetPt	-	65.0 HZ
RL Voltage	-	174 @VFD
RL Amperage	-	2.6 @ VFD
Total ESP	-	0.278"
Fan Discharge SP	-	0.278"

General	
	Actual
Fan Rotation Correct	YES

Completed By: Michael McDonnell on 08/19/2025

Notes:

[1] FAN SPEED NOT SEEN THROUGH HOOD CONTROL. CHANGED BLOWER CONTROL TO MANUAL VFD AND SET FAN SPEED AT UNIT. CAPTIVE AIRE NEEDS TO REVIEW CONTROLS AND HOOD ZONES.

Written By: Michael McDonnell on 08/19/2025

Unit Data - PHOTO LOG



08/20/2025

National TAB

Project: 08-18-25 CAVA BURLINGTON, MA

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	CAPTIVE-AIRE	CAPTIVE-AIRE
Model Num	6030 ND-2-ACPSP-F	6030 ND-2-ACPSP-F
Job / Serial Num	-	7187717
Type	TYPE 1 CANOPY	TYPE
Hood length	128"	128"
Hood Width	60"	60"
Supply Plenum Type	-	ACPSP
Supply Plenum Width	12"	12"
Supply Plenum Length	140"	140"

Test Data Exhaust		
	Design	Actual
Filter Type	CAPTRATE COMBO WITH	CAPTRATE SOLO
Filter Size 1	16X20	16X20
Filter Qty 1	7	7
Filter AK factor size 1	2.08	2.05
Filter Total AK Area	14.56	14.56
Filter1 FPM	-	138
Filter2 FPM	-	144
Filter3 FPM	-	151
Filter4 FPM	-	157
Filter5 FPM	-	147
Filter6 FPM	-	144
Filter7 FPM	-	146
Filter Ave FPM(corr)	-	146.71
CFM	2117	2136

Cooking Equipment	
	Actual
Item 1	FRYER
Item 2	GRIDDLE
Item 3	STOVE
Item 4	OVEN


Test Data Supply		
	Design	Actual
Total Area	11.66	11.66
Kv factor (Vel)	0.87	0.87
Num of Readings	-	10
Reading1 FPM	-	146
Reading2 FPM	-	173
Reading3 FPM	-	158
Reading4 FPM	-	177
Reading5 FPM	-	163
Reading6 FPM	-	176
Reading7 FPM	-	198
Reading8 FPM	-	169
Reading9 FPM	-	175
Reading10 FPM	-	152
Ave FPM(corr)	-	146.8
CFM	1694	1712

Completed By: Michael McDonnell on 08/18/2025

Unit Data - PHOTO LOG



08/20/2025



1 MECHANICAL FLOOR PLAN
 M101 SCALE: 1/4" = 1'-0"