

**SDV Job #: 5886779 - Shake Shack - 1377 - Alderwood Mall (RTU's)**

**Service Region:** 342 - South Seattle Service  
**Service Person:** Gregory Vandertuin

**Customer Number:** 773992      **Customer Name:** Region 108

**Address:** Shake Shack  
3000 184th St SW  
Lynnwood, WA 98037

**Region Job #:** 5592558  
**Region Job Name:** Shake Shack - 1377 - Alderwood Mall (RTU's)

**Sales Region:** 108 - Eastern PA Mechanical  
**Sales Person:** Joe Shiiba

**Created By:** Gregory Vandertuin      **Creation Date:** 7/31/2023 12:46 PM  
**Last Modified By:** Gregory Vandertuin      **Last Modified Date:** 8/3/2023 4:34 PM

**Dining Room Pressure:** 0.0      **Kitchen Pressure:** 0.0  
**Hours On Job:** 0.0      **Extra Hours:** 0.0

**Completed:** Yes      **Completed By:** Gregory Vandertuin  
**Completion Date:** 8/3/2023 4:34 PM

**Job Site Meeting**

NONE

**UDS**

NONE


**AQEs**

NONE

**Fans****Fan 1 - CASRTU2-I.200-18-8T (RTU-1) (RTU-1)****Model:** CASRTU2-I.200-18-8T

**Other Notes:**

N/A




**Supply**

Supply CFM:	Design = 3100	Actual = 2934	(94.6% of design)
VOLTS		Design: <b>208</b>	Actual: <b>208</b>
Is the main transformer (TR-01) tapped for the correct voltage?			Actual: <b>Yes</b>
HP		Design: <b>3</b>	Actual: <b>3</b>
HUB SET SCREW TIGHT		Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL		Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION		Design: <b>Correct</b>	Actual: <b>Correct</b>
FAN VIBRATION		Design: <b>Good</b>	Actual: <b>Good</b>
RPM - DESIGN		Design: <b>1668</b>	Actual: <b>1901</b>
RPM - MAX		Design: <b>2600</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED		Design: <b>2100</b>	Actual: <b>N/A</b>
Is blower door tamper switch operational? Does blower shut down when the door is opened?		Design: <b>Yes</b>	Actual: <b>Yes</b>
Record the VFD HZ			Actual: <b>65</b>
Record the blower speed from the HMI at Design airflow?			Actual: <b>100</b>
How was supply airflow measured for the T&B?			Actual: <b>Duct Traverse</b>
Design MAX OA %		Design: <b>32%</b>	Actual: <b>N/A</b>
Design MAX OA CFM		Design: <b>1000</b>	Actual: <b>909</b>
Damper voltage at design MAX OA?			Actual: <b>10</b>
Design MIN OA %		Design: <b>32%</b>	Actual: <b>N/A</b>
Design MIN OA CFM		Design: <b>0</b>	Actual: <b>0</b>
Damper voltage at design MIN OA?			Actual: <b>0</b>
How was outside air measured?			Actual: <b>Velgid on Intake</b>
Blower motor actual amperage at design airflow?		Design: <b>Less than or equal to 9.5</b>	Actual: <b>8.2</b>

**Other Notes:**

N/A



Record pressure off the sampling tube of the air proving switch. For MUA Board: Note the differential pressure displayed on the HMI.

Actual: 1.4

**Other Notes:**

N/A



Modulate the blower to the minimum speed that will be required for the application. Modulate the damper to the minimum position required for the application. Calibrate the airflow proving.

Design: **Complete**

Actual: **Complete**

With the blower still at minimum speed and damper at minimum position, calibrate the clogged filter switch.

Design: **Complete**

Actual: **Complete**

Is the return duct installed and sealed to the unit?

Design: **Yes**

Actual: **Yes**

**DOAS**

**Other Notes:**

N/A




Take pictures of all four sides of the unit.


Design: **Complete**

Actual: **Complete**

**Other Notes:**

N/A







Duct properly sealed to curb base and not bypassing through openings?

Design: **Yes**

Actual: **Yes**

Electrical input properly run through base or side?

Actual: **Base**

Incoming gauge of wire

Design: **8 AWG**

Actual: **8 AWG**


Verify breaker size is appropriate for unit. Breaker size should be greater than or equal to MCA and less than or equal to MOCP. Must include picture.

Actual: **50**

**Other Notes:**

N/A





Unit within five miles from the coast?

Actual: **No**

Was the CAS supplied condensate drain used in the installation?

Design: **Yes**

Actual: **Yes**

**Other Notes:**

N/A





Is condensate pan float switch free of debris and able to slide up and down?

Design: **Yes**

Actual: **Yes**

**Other Notes:**

N/A



Is there any damage to refrigerant piping, distributor lines, or coils?

Design: **No**

Actual: **No**

Confirm field wiring shown on wiring diagrams are complete and check for loose connections. Correct as needed.

Design: **Complete**

Actual: **Complete**

Program the list of setting changes through the HMI that were obtained from DOAS@captivaire.com.

Actual: **Complete**

Has SCADA been registered, activated and obtained a CASLink heartbeat?

Design: **Yes**

Actual: **Yes**

**Cooling**

Check status of Oil Sensor Level in HMI. Is status open or closed? Open means oil level is low. Do not operate compressor if the OLS is open.

Design: **Closed**

Actual: **Closed**

Measure the outside air temp and record the value.

Actual: **77**

**Other Notes:**

N/A





For IBT, verify superheat controller settings. For MUA, verify EEV model in settings match the valve install on the unit.

Design: **Yes** Actual: **Yes**

Verify compressor VFD settings. Do settings match schematic?

Design: **Yes** Actual: **Yes**

Place the system in evacuation mode and record the pressure at the suction service port with a gauge set.

Actual: **215**

With the unit still in evacuation mode, record the suction pressure reading from HMI.

Actual: **214.9**

**Other Notes:**

N/A



Difference between the suction service port and suction pressure reading from HMI

Actual: **0.1**

With the unit still in evacuation mode, record the discharge pressure reading from HMI.

Actual: **216**

Difference between the suction service port and discharge

Actual: **-1**

pressure reading from HMI?

For MUA controls, record the liquid pressure reading from the HMI. If the unit has IBT controls, write N/A.

Actual: **n/a**

Difference between suction service port and liquid pressure reading from HMI?

Actual: **1**

**Over 50F**

Start a cooling test and check refrigerant charge in accordance with STB21-1016. Do condensing fans turn on and modulate?

Design: **Yes**

Actual: **Yes**

Start a Heat Pump test. Does the reversing valve switch to heat mode? Confirm the discharge air temperature warms up.

Design: **Yes**

Actual: **Yes**

Does EEV modulate to maintain 20F superheat?

Actual: **Yes**

Does the compressor ramp up to max speed (200Hz or 330Hz depending on model) and modulate speed?

Design: **Yes**

Actual: **Yes**

**Other Notes:**

N/A



Does the reheat valve open and modulate?

Design: **Yes**

Actual: **Yes**


Cooling superheat measured? (Target is 20)

Actual: **20**

**Other Notes:**

N/A





Record discharge pressure reading from HMI.

Actual: **259**

**Other Notes:**

N/A




Record liquid line pressure.

Actual: **240**

**Other Notes:**

N/A





Record liquid line temperature.

Actual: **172**

**Other Notes:**

N/A



Record Subcool reading. Contact DOAS Support if subcooling is outside of the range of 12F - 20F. Do not adjust refrigerant charge until directed to by DOAS Support.

Actual: **12**

**Temp Verification**

Measure intake temp with meter and confirm it is within 10F of HMI readout.	Design: <b>True</b>	Actual: <b>True</b>
Measure return temp with meter and confirm it is within 10F of HMI readout.	Design: <b>True</b>	Actual: <b>True</b>
Measure evap coil temp with meter and confirm it is within 10F of HMI readout.	Design: <b>True</b>	Actual: <b>True</b>
Review intake humidity on HMI. Does it appear to be reporting correctly?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Review discharge humidity on HMI. Does it appear to be reporting correctly?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Are extra HMIs being used? Do not count the HMI in the unit. Upload picture of space HMI(s) and surrounding area.		Actual: <b>Yes</b>

**Other Notes:**

N/A



Record number of extra HMI's used.		Actual: <b>1</b>
Is HMI address 56 being used for space temperature and humidity readings?		Actual: <b>Yes</b>
Is wired space wall temp/humidity sensor (not HMI) being used?		Actual: <b>No</b>
Measure space temp with a meter and confirm it is within 10F of the average space temp readout on the HMI (Service > Temperatures > Space AVG).	Design: <b>True</b>	Actual: <b>True</b>
Measure space RH with a meter and confirm it is within 10% of the average space temp readout on the HMI (Service > RH Values > Space AVG).		Actual: <b>60</b>

**Installation Notes:***Building had gas turned off at time of the Sdv*


Gas Type	N/A
Set mod valve low fire setting using the IOM and STB20-1011. Record manifold gas pressure.	N/A
Theoretical low fire temperature rise. Use STB20-1011 Calculator	N/A
With unit maintaining steady state low fire, record intake temperature.	N/A
With the unit maintaining steady state low fire on only the first stage of heat, record the discharge temperature.	N/A
This answer should be auto calculated from the previous two questions. The answer will be the discharge temperature - intake temperature.	N/A
Set high fire pressure using test menu procedure in O&IM and record manifold gas pressure on pressure gauge.	N/A
Recorded Inlet Gas Pressure With Unit in high fire	N/A
Confirm the discharge air temp sensor is reading accurately in high fire. Reference STB20-1007 and modulate the burner to the highest capacity heat that can be achieved. Record the discharge air temp reading on the HMI.	N/A
With unit still holding highest capacity heat, go into space and record discharge temp at the supply diffuser closest to unit using a handheld temp probe. Record Temperature.	N/A
Difference between measured and actual temperature.	N/A

**Final Checks**

FINAL STEPS OF SDV. ONLY PERFORM FOLLOWING QUESTIONS IF REST OF SDV HAS BEEN COMPLETED!	Actual:	<b>Ok</b>
Is the smoke detector input wired and functional?	Actual:	<b>No</b>
Is the fire alarm input (terminal F) wired and functional?	Actual:	<b>No</b>
Is either the wired occupied override or unit interlock being utilized and operational?	Actual:	<b>No</b>
Once all SDV adjustments are complete, update the factory default settings through the service menu.	Design: <b>Complete</b>	Actual: <b>Complete</b>
Once all SDV adjustments are complete, download the CAAL file from the board, label it with the fan number, software revision and upload it to the NOLA job docs.	Actual:	<b>Complete</b>
Take picture of CASLink showing last heartbeat.	Actual:	<b>Complete</b>

**Other Notes:**

N/A



DOAS data is visible on CASLink, tagged unique from other equipment and matches field labeling


Actual: **Yes**

Take picture of CASLink showing DOAS data responding.

Actual: **Complete**

**Other Notes:**

N/A



All other equipment on job labeled and can see data on CASLink?

Actual: **Yes**

Has someone from DOAS\_support@captiveaire.com confirmed they are seeing data on this job?

Actual: **Yes**

**Model:** CASRTU3-I.400-24-20T

**Other Notes:**

N/A

**Heating and Cooling Equipment**

CaptiveAire Systems 360 Northbrook Drive Youngsville, NC 27596 (866)-784-6900

Job # 5592558 4/17/2023  
Fan #2 Unit Tag: RTU-2  
Model #: CASRTU3-I.400-24-20T

Supply Motor Part Number: DTP7/54  
Supply Motor Information: 7.500 HP, 208 VAC, 60 Hz, 3 phase, 21.1 Full Load Amps  
Compressor Part Number: VZH117BJ  
Compressor Information: 20.00 Ton, 190-240 VAC, 3 phase, 60 Hz, 55.40 Rated Load Amps, 69.30 LRA  
Outdoor Fan Motor Part Number: 187138 Quantity: 3  
Outdoor Fan Motor Information: 1.34 HP, 200-240 VAC, 3 phase, 60 Hz, 3.6 Full Load Amps  
MCA: Minimum Circuit Ampacity / MOCP: Maximum Over Current Protection  
Unit Main Input: 208 VAC, 60 Hz, 3 Phase, MCA: 95.1 Amps, MOCP: 110 Amps, 3 AWG Wire Min.  
For Outdoor Installation Only  
CATEGORY III APPLIANCE  
Indirect Air Heater

Patent(s): (US) 8777119, (CA) 2776289

**GE INSTRUCTIONS:**

required for the gas type listed on the nameplate. To convert gases, you must replace the  
The size specific parts include the orifice conversion parts and the combination gas  
These parts are available by contacting the phone number on this label.

Modulating Valve	400 MBH
E50	NAT HMC 400

Conforms to ANSI STD Z83.8  
 Certified to CSA STD 2.6  
 Conforms to UL STD 1995  
 Certified to CSA STD C22.2#236  
 Tested in Accordance to AHRI Stan

**Supply**

**Supply CFM:** Design = 4700 Actual = 4726 (100.6% of design)

VOLTS	Design: <b>208</b>	Actual: <b>208</b>
Is the main transformer (TR-01) tapped for the correct voltage?		Actual: <b>Yes</b>
HP	Design: <b>7.5</b>	Actual: <b>7.5</b>
HUB SET SCREW TIGHT	Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design: <b>Correct</b>	Actual: <b>Correct</b>
FAN VIBRATION	Design: <b>Good</b>	Actual: <b>Good</b>
RPM - DESIGN	Design: <b>1173</b>	Actual: <b>1225</b>
RPM - MAX	Design: <b>1400</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design: <b>1150</b>	Actual: <b>N/A</b>
Is blower door tamper switch operational? Does blower shut down when the door is opened?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Record the VFD HZ		Actual: <b>42</b>
Record the blower speed from the HMI at Design airflow?		Actual: <b>40</b>
How was supply airflow measured for the T&B?		Actual: <b>Flowhood</b>
Design MAX OA %	Design: <b>53%</b>	Actual: <b>N/A</b>
Design MAX OA CFM	Design: <b>2500</b>	Actual: <b>2500</b>
Damper voltage at design MAX OA?		Actual: <b>17.2</b>
Design MIN OA %	Design: <b>53%</b>	Actual: <b>N/A</b>
Design MIN OA CFM	Design: <b>0</b>	Actual: <b>100</b>
Damper voltage at design MIN OA?		Actual: <b>16.2</b>
How was outside air measured?		Actual: <b>Flowhood</b>
Blower motor actual amperage at design airflow?	Design: <b>Less than or equal to 21.1</b>	Actual: <b>21.1</b>
Record pressure off the sampling tube of the air proving switch. For MUA Board: Note the differential pressure displayed on the HMI.		Actual: <b>0.5</b>
Modulate the blower to the minimum speed that will be required for the application. Modulate the damper to the minimum position required for the application. Calibrate the airflow proving.	Design: <b>Complete</b>	Actual: <b>Complete</b>
With the blower still at minimum speed and damper at minimum position, calibrate the clogged filter switch.	Design: <b>Complete</b>	Actual: <b>Complete</b>
Is the return duct installed and sealed to the unit?	Design: <b>Yes</b>	Actual: <b>No</b>

## DOAS

Take pictures of all four sides of the unit. Design: **Complete** Actual: **Complete**

### Other Notes:

N/A







Duct properly sealed to curb base and not bypassing through openings?

Design: **Yes**

Actual: **Yes**

Electrical input properly run through base or side?

Actual: **Base**

Incoming gauge of wire

Design: **3 AWG**

Actual: **3 AWG**

Verify breaker size is appropriate for unit. Breaker size should be greater than or equal to MCA and less than or equal to MOCP. Must include picture.

Actual: **110**

**Other Notes:**

N/A



Unit within five miles from the coast?

Actual: **No**

Was the CAS supplied condensate drain used in the installation?

Design: **Yes**

Actual: **No**

**Other Notes:**

N/A



Is condensate pan float switch free of debris and able to slide up and down?

Design: **Yes**

Actual: **Yes**

Is there any damage to refrigerant piping, distributor lines, or coils?

Design: **No**

Actual: **No**

Confirm field wiring shown on wiring diagrams are complete and check for loose connections. Correct as needed.

Design: **Complete**

Actual: **Complete**

Program the list of setting changes through the HMI that were obtained from DOAS@captiveaire.com.

Actual: **Complete**

Has SCADA been registered, activated and obtained a CASLink heartbeat?

Design: **Yes**

Actual: **Yes**

**Cooling**

Check status of Oil Sensor Level in HMI. Is status open or closed? Open means oil level is low. Do not operate compressor if the OLS is open.	Design: <b>Closed</b>	Actual: <b>Closed</b>
Measure the outside air temp and record the value.		Actual: <b>65</b>
For IBT, verify superheat controller settings. For MUA, verify EEV model in settings match the valve install on the unit.	Design: <b>Yes</b>	Actual: <b>Yes</b>
Verify compressor VFD settings. Do settings match schematic?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Place the system in evacuation mode and record the pressure at the suction service port with a gauge set.		Actual: <b>187.1</b>
With the unit still in evacuation mode, record the suction pressure reading from HMI.		Actual: <b>185.5</b>
Difference between the suction service port and suction pressure reading from HMI		Actual: <b>1.6</b>
With the unit still in evacuation mode, record the discharge pressure reading from HMI.		Actual: <b>185.5</b>
Difference between the suction service port and discharge pressure reading from HMI?		Actual: <b>1.6</b>
For MUA controls, record the liquid pressure reading from the HMI. If the unit has IBT controls, write N/A.		Actual: <b>186.2</b>
Difference between suction service port and liquid pressure reading from HMI?		Actual: <b>0.9</b>

## Over 50F

Start a cooling test and check refrigerant charge in accordance with STB21-1016. Do condensing fans turn on and modulate?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Start a Heat Pump test. Does the reversing valve switch to heat mode? Confirm the discharge air temperature warms up.	Design: <b>Yes</b>	Actual: <b>Yes</b>
Does EEV modulate to maintain 20F superheat?		Actual: <b>Yes</b>
Does the compressor ramp up to max speed (200Hz or 330Hz depending on model) and modulate speed?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Does the reheat valve open and modulate?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Cooling superheat measured? (Target is 20)		Actual: <b>20</b>

### Other Notes:

N/A





Record discharge pressure reading from HMI.

Actual: **249**

Record liquid line pressure.

Actual: **234.5**

Record liquid line temperature.

Actual: **172**

Record Subcool reading. Contact DOAS Support if subcooling is outside of the range of 12F - 20F. Do not adjust refrigerant charge until directed to by DOAS Support.

Actual: **12**

**Other Notes:**

N/A



Measure intake temp with meter and confirm it is within 10F of HMI readout.	Design: <b>True</b>	Actual: <b>True</b>
Measure return temp with meter and confirm it is within 10F of HMI readout.	Design: <b>True</b>	Actual: <b>True</b>
Measure evap coil temp with meter and confirm it is within 10F of HMI readout.	Design: <b>True</b>	Actual: <b>True</b>
Review intake humidity on HMI. Does it appear to be reporting correctly?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Review discharge humidity on HMI. Does it appear to be reporting correctly?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Are extra HMIs being used? Do not count the HMI in the unit. Upload picture of space HMI(s) and surrounding area.		Actual: <b>Yes</b>
Record number of extra HMI's used.		Actual: <b>1</b>
Is HMI address 56 being used for space temperature and humidity readings?		Actual: <b>Yes</b>
Is wired space wall temp/humidity sensor (not HMI) being used?		Actual: <b>No</b>
Measure space temp with a meter and confirm it is within 10F of the average space temp readout on the HMI (Service > Temperatures > Space AVG).	Design: <b>True</b>	Actual: <b>True</b>
Measure space RH with a meter and confirm it is within 10% of the average space temp readout on the HMI (Service > RH Values > Space AVG).		Actual: <b>42</b>

**Heater Gas - NOT AVAILABLE!**

**Installation Notes:**

*BUILDING GAS IS SHUT OFF.*

Gas Type	N/A
Inlet Gas Pressure	N/A
Set mod valve low fire setting using the IOM and STB20-1011. Record manifold gas pressure.	N/A
Theoretical low fire temperature rise. Use STB20-1011 Calculator	N/A
With unit maintaining steady state low fire, record intake temperature.	N/A
With the unit maintaining steady state low fire on only the first stage of heat, record the discharge temperature.	N/A
This answer should be auto calculated from the previous two questions. The answer will be the discharge temperature - intake temperature.	N/A
Set high fire pressure using test menu procedure in O&IM and record manifold gas pressure on pressure gauge.	N/A
Recorded Inlet Gas Pressure With Unit in high fire	N/A
Confirm the discharge air temp sensor is reading accurately in high fire. Reference STB20-1007 and modulate the burner to the highest capacity heat that can be achieved. Record the discharge air temp reading on the HMI.	N/A
With unit still holding highest capacity heat, go into space and record discharge temp at the supply diffuser closest to unit using a handheld temp probe. Record Temperature.	N/A
Difference between measured and actual temperature.	N/A

## Final Checks

FINAL STEPS OF SDV. ONLY PERFORM FOLLOWING QUESTIONS IF REST OF SDV HAS BEEN COMPLETED!

Is the smoke detector input wired and functional?

Actual: **Ok**

Actual: **Yes**

Indicate what is wired to the smoke detector input, terminal SD3 (hood fire dry contact, building fire panel, smoke detector in return, etc.)

Actual: **BUILDING FIRE**

Is the fire alarm input (terminal F) wired and functional?

Actual: **Yes**

Indicate what is wired to the input (i.e. building fire panel, DCV fire interlock, etc.)

Actual: **INTERLOCK**

Is either the wired occupied override or unit interlock being utilized and operational?

Actual: **Unit Interlock**

Once all SDV adjustments are complete, update the factory default settings through the service menu.

Design: **Complete**

Actual: **Complete**

Once all SDV adjustments are complete, download the CAAL file from the board, label it with the fan number, software revision and upload it to the NOLA job docs.

Actual: **Complete**

Take picture of CASLink showing last heartbeat.

Actual: **Complete**

DOAS data is visible on CASLink, tagged unique from other equipment and matches field labeling

Actual: **Yes**

Take picture of CASLink showing DOAS data responding.

Actual: **Complete**

All other equipment on job labeled and can see data on CASLink?

Actual: **Yes**

Has someone from DOAS\_support@captiveaire.com confirmed they are seeing data on this job?

Actual: **Yes**

## ECPs

NONE

## CORE

NONE