



**03-17-25 CHIPOTLE #5056 FORT WORTH, TX (287 & BERRY)**

**CheckList Information**

**Name :** 01: RTU'S/AHU'S **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 03/06/2025 - Tara Metcalf - National TAB

**CheckList Item Details**

**RTU's/AHU's**

Thermostats installed and have power?

**Comment:**

All diffusers and grilles are installed and match design?

**Comment:**

Deflector plates are removed from 1x1 diffusers on the serve line (double check that this is specified on the diffuser schedule first)

**Comment:**

Economizer blank plate is installed below the outside air intake (Trane only) (N/A = not applicable)

**Comment:**

Economizers are assembled and functional?

**Comment:**

DCV Max damper opening position is set to minimum?

**Comment:**

Free cooling enthalpy set point set for lowest setting (Typically "D")

**Comment:**

---

Motors are all operating below the FLA rating?

**Comment:**

---

Are belts tight?

**Comment:**

---

If direct drive unit is the speed controller working?

**Comment:**

---

Is gas piping installed and valves turned on?

**Comment:**

---

Unit free of noticeable noise and vibration

**Comment:**

---

Final outside air damper position is marked with permanent marker?

**Comment:**

---