

## CheckList List

- TAB READINESS



All ceiling tiles are installed	installed this week.
Kitchen equipment in place under the hood and able to be turned on	06/12
Ductwork and diffusers are all installed?	yes
Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?	yes

**Notes/Comments :**

04/11- Spoke with Billy and he said RTU's are going to be installed next week. I emailed the checklist to him to fill out 04/25- Spoke with Billy RTU has not been installed. He asked me to reach out to him in two week and he will get to us whenever the site is ready for T&B 05/22- called Bill and he said units have not been installed and I check back in a week. 05/08- Spoke to Billy and still no RTUs installed. He said the week of May 17 should be fine. I told him I will get back to him for mor updates. spoke with Derrick and he gave me updates of the site.

**Date :**06/07/2023