



Shake Shack (Oak Lawn, IL) - Commissioning

CheckList Information

| | | | |
|----------------------------------|--|-----------------|--------------|
| Name : | Pre-Cx Roof Drains, Vents, Hydrants, Connections | Status : | NotSubmitted |
| Assigned Organization : | National TAB | Asset : | |
| Requesting Organization : | National TAB | | |

CheckList Item Details

Waste Water Roof Vent

- [Open](#) WASTE_WATER_VENT_THROUGH_ROOF_DETAIL.PNG

Minimum 12" above roof or extended to height of parapet when within 10ft of parapet or above maximum local snow depth

Roof Hydrant

- [Open](#) ROOF_HYDRANT_DETAIL.PNG

Unit Installed per Detail

Roof Drain

- [Open](#) ROOF_DRAIN_DETAIL.PNG

Unit installed per Detail

Exterior Wall Hydrant

- [Open](#) EXTERIOR_WALL_HYDRANT_INSTALL_DETAIL.PNG

3/4" cold water line to hydrant

Indoor shut-off valve installed in accessible area and tagged

Water Hammer arrestor installed per details

Remaining piping and hydrant installed per details

Trap Primer

- [Open](#) TRAP_PRIMER_INSTALL_DETAIL.PNG

1/2" cold water line without shut-off valve installed to automatic trap primer

Access doors installed where required to access automatic trap primer valve and accessories

Trap Primer tested and is functional

Water Line to Ice Machine

- [Open](#) WATER_LINE_TO_ICE_MACHINE_CONNECTIONS.PNG

Unit installed per details and manufacturers recommendations

Under Counter Dish Washer Connections

- [Open](#) UNDERCOUNTER_DISH_WASHER_CONNECTION_DETAIL.PNG

Unit installed per details and manufacturers recommendations

Automatic Flow Control Valves

- [Open](#) AUTOMATIC_FLOW_CONTROL_VALVES.PNG

Valves installed in the hot water recirculation lines where required and per detail