



## Shake Shack (Oak Lawn, IL) - Commissioning

### CheckList Information

<b>Name :</b>	FIV (In Wall) Rough-In	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

#### Panel Boards

Meter set - main feeder to primary panel installed	6:16/2021: MAIN meter Validated for CW rotation, 118v each phase, 208 v between phases by city utility
--	--

- [Open](#) Exterior\_meter\_voltage\_ready.jpg

All Main and Sub panels installed in correct location and proper MCOP line line protection	800 amp main panel 225 amp P1A panel 300 amp P1B panel 225 amp P2A panel 225 amp P2B panel
--	--

- [Open](#) Primary\_panel.jpg
- [Open](#) Primary\_panel\_Tag.jpg
- [Open](#) P1A.jpg
- [Open](#) P1A\_tag.jpg
- [Open](#) P1B\_Panel.jpg
- [Open](#) P1B\_Tag.jpg
- [Open](#) P2A\_Panel.jpg
- [Open](#) P2A\_panel\_tag.jpg
- [Open](#) P2B\_panel.jpg
- [Open](#) P2B\_panel\_Tag.jpg
- [Open](#) Primary\_distribution\_box\_from\_panels.jpg

Kitchen above ceiling support intervals.	6:16/2021: Above ceiling supports approximately every 6 feet. Main distribution box located above ceiling in corridor prior to office, between the E-panels
--	---

- [Open](#) BOH\_elect\_support\_line\_above\_ceiling.jpg
- [Open](#) Wall\_supports\_above\_ceiling.jpg
- [Open](#) Vertical\_supports.jpg

#### IN WALL TERMINATION

Locate and ensure all in wall receptacles are installed as shown per plan	6:16/2021: All outlets - in wall identified per plan and installed without deviation (upon final validation of GC on 6/23/21)
---	---

- [Open](#) Item\_221\_and\_data\_x\_2.jpg
- [Open](#) CO-1.jpg
- [Open](#) Item\_221A.jpg
- [Open](#) Item\_145.jpg
- [Open](#) Item\_143.jpg
- [Open](#) Item\_206\_\_203\_\_208.jpg

- [Open](#) 204\_182\_188\_184\_181\_174\_172\_200.jpg
- [Open](#) Office\_junctions\_and\_T-stat\_locations.jpg
- [Open](#) Office\_desk\_wall\_outlets.jpg
- [Open](#) Office\_rear\_wall\_outlets.jpg
- [Open](#) 36\_77\_78\_75\_73.jpg
- [Open](#) 29\_33.jpg
- [Open](#) Office\_item\_11.jpg
- [Open](#) 11\_appears\_to\_be\_additional\_not\_needed\_cook\_hood.jpg
- [Open](#) Cook\_line\_in\_wall\_outlets\_93\_102A\_100\_103\_102e\_105\_104\_101\_102c.jpg
- [Open](#) 162\_160.jpg
- [Open](#) 63.jpg