

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



Report: Remodel Inspection  
Function: Construction Manager  
Date: 12/20/2023

**PROJECT**  
**Sarpinos NLW inspection**

135 AND MISSION

LEAWOOD, KS

Client

sarpinos

# National TAB

Project: Sarpinos NLW inspection

## Table Of Contents

Section	Page #
Checklist Data	3

CheckList List

- FIV

## Sarpinos NLW inspection

### CheckList Information

**Name :** FIV **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 12/15/2023 - Dan Hertenstein - National TAB

### CheckList Item Details

Brackets and Shelf Supports

12/15/2023

**Comment:**

1: Middle support bracket not installed. 2: s/s shelf not secured to the wall. 3: bracket under the wire shelf needs to be mounted under the triple sink



D3EED680\_2DA9\_4B27\_B9..  
12/16/2023



1DDF53A0\_6C7E\_4CC3\_97..  
12/16/2023



5CDAFBB3\_7CE8\_4008\_B4..  
12/16/2023

Cove Base & Seal

12/15/2023

**Comment:**

1: Cove base not complete. 2: Cove base not complete 3. all cove bases need to be sealed especially in triple sink and mop sink area



A344DBB6\_F800\_4292\_8A..  
12/16/2023



74A0416A\_872B\_444C\_BD..  
12/16/2023



6F44EBA3\_FA68\_4FCC\_88..  
12/16/2023

S/S Trim

**Comment:**

1: Corner trim is not professionally terminated. 2: Ceiling grid around trip is not professionally terminated. 3: end wall caps have large gaps



2DD91F65\_4DE5\_4DC0\_B3..  
12/16/2023



FFEDE0C3\_D5E7\_467E\_A4..  
12/16/2023



CDB49F5A\_C600\_48C7\_9E..  
12/16/2023

SS Trim

**Comment:**

1: Corner trim is not professionally terminated. 2: s/s trim is bent. 3: Door trim not sealed



9C167E58\_4F73\_47DA\_8A..  
12/16/2023



86BD6276\_3F6C\_40FD\_AF..  
12/16/2023



3F3C77A1\_467B\_4561\_BC..  
12/16/2023

Sinks / Caulk

**Comment:**

1: Oversized FRP holes cut for sink drain and not sealed. 2: Oversized FRP holes cut for water lines and not sealed 3: Sinks not caulked to wall



5E1AD0F1\_47D1\_48AA\_A4..  
12/16/2023



715ACEE5\_4BAF\_453B\_9F..  
12/16/2023



9A576D1D\_70B6\_49A0\_A6..  
12/16/2023

Window Seal and S/S end cap seal

**Comment:**

1: Window seal gap needs to be sealed



234CF478\_81A9\_4DA7\_9D..  
12/16/2023

---

Mop Sink Area

**Comment:**

All FRP and Base cove areas around wet areas need to be sealed



4ACFBABE\_4D38\_4DC7\_BE..  
12/16/2023



435458D0\_35D9\_4C27\_B9..  
12/16/2023

---

Mislaneous

**Comment:**

1: Is front tile sealed? 2: Clock needs to be replaced (owner) 3: Monitor should be moved down 6 inches



74513487\_724B\_4437\_92..  
12/16/2023



4315175B\_4EDA\_4322\_B8..  
12/16/2023



C968A180\_BFB0\_4AA9\_9D..  
12/16/2023

Mislaneous

**Comment:**

1: Pizza bags on top of soda machines should be removed (owner) - Ceiling tile replaced 2: Construction debris needs to be removed from the site 3: Wires need to be organized



4F4F2BC8\_69C3\_45D5\_9A..  
12/16/2023



BA53D6F6\_BDE7\_400E\_B9..  
12/16/2023



18977C8D\_C836\_447C\_B9..  
12/16/2023

Mislaneous

**Comment:**

1: Counter not installed (owner) 2: Mop bracket is hung to low 3: Cove base is not complete



A3A59287\_AD46\_4DCD\_B4..  
12/16/2023



0746769B\_1060\_4568\_B2..  
12/16/2023



B43C1C78\_41B5\_4C5B\_8E..  
12/16/2023

---

Mislaneous

---

**Comment:**

---